



| Project Name and Address       | Authority Having Jurisdiction |
|--------------------------------|-------------------------------|
| Name: Project Name             | Enforcement Agency: Agency    |
| Address: Project Address       | Permit Number: Permit Number  |
| City, Zip Code: City, Zip Code | Permit Application Date: Date |

Formatted Table

|                                                                                |                             |
|--------------------------------------------------------------------------------|-----------------------------|
| <input type="checkbox"/> Construction inspection and functional testing comply | Date Submitted to AHJ: Date |
| <input type="checkbox"/> Does not comply                                       |                             |

|                |                                                                                                                                                                                                                                                                                                                                                 |
|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Intent:</b> | This document is used to demonstrate compliance with acceptance requirements in §130.4(a)7 and §160.5(e)1G, and Reference Nonresidential Appendix NA7.6.4 for lighting systems receiving the institutional tuning power adjustment factor (PAF). Attach additional sets of pages 1 through 4, as required, for all systems that must be tested. |
|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Indicate functional testing methods used for this project:**

|                          |                                                                                                                                     |
|--------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| <input type="checkbox"/> | Check box if observations of systems were taken during institutional tuning (Tables A and B-1 of this document should be completed) |
| <input type="checkbox"/> | Check box if verification of systems already tuned (Tables A and B-2 of this document should be completed)                          |

**Table A: Construction Inspection** ~~(NA7.6.4.1)~~

| Step | Entry                                                          | Item                                                                                                                                                                                                                                                                 | Code Reference                                 |
|------|----------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|
| 1    | <input type="checkbox"/>                                       | The construction documents specify which lighting systems shall have their maximum light output or maximum power draw set to no greater than 85 percent of full light output or full power draw.                                                                     | NA7.6.4.1(a)                                   |
| 2    | <input type="checkbox"/>                                       | The controls or the methods of controlling the maximum output of luminaires is such that the maximum light output of the controlled lighting system can be limited, and that normal operation of the controlled lighting does not override the maximum light output. | NA7.6.4.1(b)                                   |
| 3    | <input type="checkbox"/>                                       | The controls are not readily accessible to unauthorized personnel.                                                                                                                                                                                                   | NA7.6.4.1(c)<br>§140.6(a)2Jii<br>§170.2(e)2Bxb |
| N/A  | <input type="checkbox"/> Pass<br><input type="checkbox"/> Fail | Construction Inspection Compliance.                                                                                                                                                                                                                                  | N/A                                            |

**Observation of Systems During Institutional Tuning**

|                       |                    |                   |                    |
|-----------------------|--------------------|-------------------|--------------------|
| Building: Enter Value | Floor: Enter Value | Room: Enter Value | Control/tag: Value |
|-----------------------|--------------------|-------------------|--------------------|

**Table B-1: Functional Testing Method 1~~+~~ Observation of Systems During Institutional Tuning ~~(NA7.6.4.2.1)~~**

| Step | Entry                                                          | Functional Test                                                                                                                                                                                                                                                                                                            | Code Reference                                            |
|------|----------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------|
| N/A  | <input type="checkbox"/> Yes<br><input type="checkbox"/> No    | Space is representative of sample. If sampling method is used, attach a page listing untested controls in sample.                                                                                                                                                                                                          | NA7.6.4                                                   |
| 1    | No Entry                                                       | <b>Determination of light output or maximum power prior to institutional tuning</b> (Current measurements may be used instead of power measurements to show power reduction.)                                                                                                                                              | NA7.6.4.2.1, Step 1                                       |
| 1.1  | No Entry                                                       | Set all lighting controls to provide maximum output of the tested system without applying the limits specified for institutional tuning.                                                                                                                                                                                   | NA7.6.4.2.1, Step 1(a)                                    |
| 1.2  | Enter Value                                                    | Measure the full light output at a location where the illuminance is due to the controlled lighting and enter the value in footcandles (fc). <b>OR</b> Measure the power of the controlled lighting and enter the value in watts (W). (If current measurements are being used, enter the measured current in amperes (A).) | NA7.6.4.2.1, Step 1(b)                                    |
| 2    | No Entry                                                       | <b>Institutional tuning and post-tuning measurement</b>                                                                                                                                                                                                                                                                    | NA7.6.4.2.1, Step 2                                       |
| 2.1  | Enter Value                                                    | Apply the limits specified for institutional tuning to the lighting system. Do not alter any other control settings.                                                                                                                                                                                                       | NA7.6.4.2.1, Step 2(a)<br>§140.6(a)2Jiii<br>§170.2(e)2Bxc |
| 2.2  | Enter Value                                                    | Measure the light output at the same location as in Step 1.2 and enter the value in footcandles (fc). <b>OR</b> Measure the power of the same circuit as in Step 1.2 and enter the value in watts (W). (If current measurements are being used, enter the measured current in amperes (A).)                                | NA7.6.4.2.1, Step 2(b)                                    |
| 2.3  | Enter Value                                                    | Calculate ratio of the light or power output of the system after institutional tuning to the light or power output of the system before institutional tuning and enter the value in %. ( $[\text{Step 2.2} / \text{Step 1.2}] \times 100$ )                                                                                | N/A                                                       |
| 2.4  | <input type="checkbox"/> Yes<br><input type="checkbox"/> No    | The light output or power after institutional tuning is 85% or less of the light output or power before institutional tuning. ( $\text{Step 2.3} \leq 85\%$ ).                                                                                                                                                             | NA7.6.4.2.1, Step 2(c),<br>§140.6(a)2Ji<br>§170.2(e)2Bxa  |
| N/A  | <input type="checkbox"/> Pass<br><input type="checkbox"/> Fail | Functional Testing Compliance.                                                                                                                                                                                                                                                                                             | N/A                                                       |

**Verification of Systems Already Tuned**

|                       |                    |                   |                                    |
|-----------------------|--------------------|-------------------|------------------------------------|
| Building: Enter Value | Floor: Enter Value | Room: Enter Value | Control/tag: <a href="#">Value</a> |
|-----------------------|--------------------|-------------------|------------------------------------|

**Table B-2: Functional Testing Method 2<sub>2</sub> - Verification of Systems Already Tuned**  
**(NA7.6.4.2.2)**

| Step | Entry       | Functional Test                                                                                                                                                                                                                                                                                                                      | Code Reference                                       |
|------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|
| N/A  | Yes or No   | Space is representative of sample. If sampling method is used, attach a page listing untested controls in sample.                                                                                                                                                                                                                    | NA7.6.4                                              |
| 1    | No Entry    | <b>Measurement of tuned lighting system</b><br>(Current measurements may be used instead of power measurements to show power reduction.)                                                                                                                                                                                             | NA7.6.4.2.2, Step 1                                  |
| 1.1  | No Entry    | Set all lighting controls except institutional tuning controls to provide maximum output of tested system. Controls set to maximum light output include but not limited to: manual dimmers, multilevel occupant sensing controls, and automatic daylighting controls.                                                                | NA7.6.4.2.2, Step 1(a), §140.6(a)2Jiii §170.2(e)2Bxc |
| 1.2  | Enter Value | Measure the full light output at a location where most of the illuminance is due to the controlled lighting and enter the value in footcandles (fc).<br><b>OR</b> Measure the power of the controlled lighting and enter the value in watts (W). (If current measurements are being used, enter the measured current in amperes (A)) | NA7.6.4.2.2, Step 1(b)                               |
| 2    | No Entry    | <b>Measurement of lighting system with institutional tuning overridden</b>                                                                                                                                                                                                                                                           | NA7.6.4.2.2, Step 2                                  |
| 2.1  | No Entry    | Reset institutional tuning controls to allow full light output. Set all lighting controls to provide maximum output of tested system including but not limited to: institutional tuning controls, manual dimmers, multilevel occupant sensing controls, and automatic daylighting controls.                                          | NA7.6.4.2.2, Step 2(a)                               |
| 2.2  | Enter Value | Measure the light output at the same location as in Step 1.2 and enter the value in footcandles (fc).<br><b>OR</b> Measure the power of the same circuit as in Step 1.2 and enter the value in watts (W). (If current measurements are being used, enter the measured current in amperes (A))                                        | NA7.6.4.2.2, Step 2(b)                               |
| 2.3  | Enter Value | Calculate ratio of the light or power output of the system after institutional tuning to the light or power output of the system before institutional tuning and enter the value in %. $([\text{Step 1.2} / \text{Step 2.2}] \times 100)$                                                                                            | N/A                                                  |



| Step | Entry                                                          | Functional Test                                                                                                                                      | Code Reference                                     |
|------|----------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|
| 2.4  | <input type="checkbox"/> Yes<br><input type="checkbox"/> No    | The light output or power after institutional tuning is 85% or less of the light output or power before institutional tuning. (Step 2.3 $\leq$ 85%). | NA7.6.4.2.2, Step 2(c), §140.6(a)2Ji §170.2(e)2Bxa |
| 3    | No Entry                                                       | If the tested system passes the test in (Step 2.4 = Y), restore institutional tuning settings.                                                       | NA7.6.4.2.2, Step 3(a)                             |
| N/A  | <input type="checkbox"/> Pass<br><input type="checkbox"/> Fail | Functional Testing Compliance.                                                                                                                       | N/A                                                |



| Declaration Statement                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Signatory                                                                                    |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|
| <b>Document Author</b><br>I assert that this Certificate of Acceptance documentation is accurate and complete.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Name<br>Company Name<br>Author Signature<br>Date Signed                                      |
| <b>Field Technician</b><br>I certify the following under penalty of perjury, under the laws of the State of California:<br>The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement <del>agency,</del> <u>and agency and</u> conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building. | Name<br>Company Name<br>ATT No.: ATT Cert. No.<br>Title<br>Phone<br>Signature<br>Date Signed |

**Responsible Person**

I assert the following under penalty of perjury, under the laws of the State of California:  
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and  
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3  
of the Business and Professions Code in the applicable classification to accept responsibility for the system  
design, construction or installation of features, materials, components, or manufactured devices for the  
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement  
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates  
that the construction or installation identified on this Certificate of Acceptance complies with the  
acceptance requirements indicated in the plans and specifications approved by the enforcement agency  
and conforms to the applicable acceptance requirements and procedures specified in Reference  
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction  
or installation identified on this Certificate of Acceptance has been completed and is posted or made  
available with the building permit(s) issued for the building. I understand that a completed, signed copy of  
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the  
building, and made available to the enforcement agency for all applicable inspections, and I will take the  
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this  
Certificate of Acceptance is required to be included with the documentation the builder provides to the  
building owner at occupancy, and I will take the necessary steps to ensure this requirement is  
accomplished.  
I certify the following under penalty of perjury, under the laws of the State of California:  
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and  
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3  
of the Business and Professions Code in the applicable classification to accept responsibility for the system  
design, construction or installation of features, materials, components, or manufactured devices for the  
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement  
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates  
that the construction or installation identified on this Certificate of Acceptance complies with the  
acceptance requirements indicated in the plans and specifications approved by the enforcement agency,  
and conforms to the applicable acceptance requirements and procedures specified in Reference  
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction  
or installation identified on this Certificate of Acceptance has been completed and is posted or made  
available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of  
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the  
building, and made available to the enforcement agency for all applicable inspections. I understand that a

Name  
Company Name  
Lic. No.: License No.  
Title  
Phone  
Signature  
Date Signed



**Declaration Statement**

~~signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.~~

**Signatory**