



Project Name and Address	Authority Having Jurisdiction
Name: Project Name	Enforcement Agency: Agency
Address: Project Address	Permit Number: Permit Number
City, Zip: City, Zip Code	Permit Application Date: Date

Building: Enter Value	Floor: Enter Value	Room: Enter Value	Control/tag: Value
-----------------------	--------------------	-------------------	--------------------

☐ Construction Inspection and Functional Testing ☒ Comply ☐ Does not comply	Date Submitted to AHJ: Date
---	-----------------------------

Intent:	Demand ventilation controls (DVC) complying with §120.1(d)4 are required for a space with a design occupant density, or a maximum occupant load factor for egress purposes in the CBC, greater than or equal to 25 people per 1000 square feet (40 square feet or less per person) if the ventilation system serving the space has one or more of the following: an air economizer, modulating outside air control, or design outdoor airflow rate > 3,000 cfm (§120.1(d)3). This acceptance test verifies that a system required to employ a DVC can vary outside air ventilation flow rates based on maintaining interior carbon dioxide (CO₂) concentration setpoints in compliance with §120.1(d)4. NRCA-MCH-02-A must be completed either prior to or concurrently with this acceptance test for the space in which the CO₂ monitor is located. One NRCA-MCH-06-A must be completed for each CO₂ sensor in the system that must demonstrate compliance. For direct Energy Code reference see §120.1(d), §120.1(e), §120.5(a), §160.2(c), §160.3(d)1, NA7.5.1, and NA7.5.5.
----------------	--

Table A-1 Construction Inspection

Prior to functional testing, verify and document all of the following

Step	Entry	Item	Code Reference
1.1	☐ Pass ☐ Fail	Verify that the NRCC-MCH-E as approved by the authority having jurisdiction or LMCC-MCH-E as registered by a CEC approved HERS data registry is available for reference.	§10-103(a)2
1.2	P, F, or N/A	Verify access to any applicable factory calibration certificate(s). (Pass, Fail, or N/A)	N/A
1.3	P, F, or C	Verify access to a compliant NRCA-MCH-02-A (maybe conducted concurrently) for the space in which the CO ₂ sensor is located. (Pass, Fail, or Concurrent)	NA7.5.1
2.0	No Entry	Using the documentation in Step 1. verify that the CO ₂ sensor is factory calibrated by verifying all of Step 2.	NA7.5.5.1(a) §120.1(d)4 §160.2(c)5D
2.1	☐ Pass ☐ Fail	Verify that the CO ₂ sensor is accurate to within plus or minus 75 ppm at a 600 ppm and 1000 ppm concentration when measured at sea level and 25°C.	NA7.5.5.1(a) §120.1(d)4F §160.2(c)5Dvi



Step	Entry	Item	Code Reference
2.2	☐ Pass ☐ Fail	Verify that the sensor is certified by the manufacturer to require calibration no more frequently than once every 5 years.	NA7.5.5.1(a) §120.1(d)4F §160.2(c)5Dvi
2.3	☐ Pass ☐ Fail	Verify that upon detection of sensor failure, the system provides a signal which resets the system to supply the minimum quantity of outside air to levels indicated by the approved design.	NA7.5.5.1(a) NRCC-MCH-E- Table J LMCC-MCH-E Table J §120.1(c)3 §120.1(d)4F §160.2(c)3 §160.2(c)5Dvi
2.4	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	If the system includes Direct Digital Control, then verify that the CO2 sensor(s) reading for each zone is displayed continuously and recorded. (Pass, Fail, N/A)	NA7.5.5.1(a) §120.1(d)4G §160.2(c)5Dvii
3	☐ Pass ☐ Fail	Verify that the sensor is located in the high density space between 3 ft and 6 ft above the floor or at the anticipated level of the occupants' heads.	NA7.5.5.1(b) §120.1(d)4B §160.2(c)5Dii
4.0	No Entry	Verify either Step 4.1 or 4.2.	N/A
4.1, or	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	Verify that the DVC system is set to assume that outdoor air CO2 concentrations are 400 ppm. (Pass, Fail, N/A)	NA7.5.5.1(c) §120.1(d)4Di §160.2(c)5Diva
4.2	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	Verify that the DVC system uses a CO2 sensor located within 4 ft of the outdoor air intake to measure and use outdoor air CO2 concentrations. (Pass, Fail, N/A)	NA7.5.5.1(c) §120.1(d)4Dii §160.2(c)5Divb
5	☐ Pass ☐ Fail	Verify that the DCV control CO2 setpoint is set to less than or equal to 600 ppm plus the outdoor air CO2 concentration in all rooms with CO2 sensors (reference Step 4).	NA7.5.5.1(c) §120.1(d)4C §160.2(c)5Diii
6	☐ Pass ☐ Fail	Verify that the space in which the CO2 sensor is installed is no greater than one sensor per 10,000 ft².	§120.1(d)4A §160.2(c)5Di
7	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	If a zone or a space is served by more than one sensor, then verify that the DCV and sensors are configured such that a signal from any one sensor indicating that CO2 is near or at the setpoint within the zone or space will trigger the system to increase ventilation. (Pass, Fail, N/A)	§120.1(d)4A §160.2(c)5Di
8	☐ Pass ☐ Fail	Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements.	N/A

**Table B: Functional Testing** ~~for Air Economizer Controls~~

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Disable economizer controls.	NA7.5.5.2 Step 1
2.0	☐ Pass ☐ Fail	Simulate a signal for the DVC at the CO2 sensor slightly above the CO2 concentration setpoint and verify the following for all of Step 2.	NA7.5.5.2 Step 2
2.1, or	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	For single zone units, verify that the outdoor air damper modulates open to satisfy the total ventilation air called for in the NRCC-MCH-E, Table J. (Pass, Fail, N/A)	NA7.5.5.2 Step 2(a)
2.2	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	For multiple zone units, verify that the zone damper (or outdoor air damper when applicable) modulates open to satisfy the zone ventilation requirements. (Pass, Fail, N/A)	NA7.5.5.2 Step 2(b)
3.0	☐ Pass ☐ Fail	Simulate a signal for the DVC at the CO2 sensor well below the CO2 concentration setpoint. Verify either Steps 3.1 or 3.2.	NA7.5.5.2 Step 3
3.1, or	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	For single zone units, verify that the outdoor air damper modulates to the design minimum value. (Pass, Fail, N/A)	NA7.5.5.2 Step 3(a) NRCC-MCH-E, Table J LMCC-MCH-E, Table J
3.2	☐ Pass ☐ Fail ☐ N/AP, F, or N/A	For multiple zone units, verify that the zone damper (or outdoor air damper when applicable) modulates to satisfy the reduced zone ventilation requirements. (Pass, Fail, N/A)	NA7.5.5.2 Step 3(b) NRCC-MCH-E, Table J LMCC-MCH-E, Table J
4	☐ Pass ☐ Fail	Restore economizer controls and remove all system overrides initiated during the test.	NA7.5.5.2 Step 4
5	☐ Pass ☐ Fail	With all controls restored, apply CO2 calibration gas at a concentration slightly above the setpoint to the CO2 sensor. Verify that the outdoor air damper modulates open to satisfy the total ventilation air called for in the NRCC-MCH-E, Table J or LMCC-MCH-E, Table J.	NA7.5.5.2 Step 5 NRCC-MCH-E, Table J LMCC-MCH-E, Table J
6	☐ Pass ☐ Fail	Check "Pass" if the Functional Test complies with all requirements in Steps 1-5.	N/A



Declaration Statement	Signatory
Document Author I assert that this Certificate of Acceptance documentation is accurate and complete.	Name Company Name Author Signature Date Signed
Acceptance Test Technician I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Name Company Name ATT No.: ATT Cert. No. Title Phone Signature Date Signed
Responsible Person <u>I assert the following under penalty of perjury, under the laws of the State of California:</u> <u>I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished. I certify the following under penalty of perjury, under the laws of the State of California:</u>	Name Company Name Lic. No.: License No. Title Phone Signature Date Signed

Formatted: Left: 0.42", Right: 0.36", Top: 0.18", Bottom: 0.6", Header distance from edge: 0.19"

Formatted Table



Declaration Statement	Signatory
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.	

Formatted Table