

Project Name and Address	Authority Having Jurisdiction
Name: Project Name	Enforcement Agency: Agency
Address: Project Address	Permit Number: Permit Number
City, Zip: City, Zip Code	Permit Application Date: Date

Building: Enter Value	Floor: Enter Value	Room: Enter Value	Control/tag: Value
-----------------------	--------------------	-------------------	--------------------

☐ Construction Inspection and Functional Testing ☒ Comply ☐ Does not comply	Date Submitted to AHJ: Date
---	-----------------------------

Intent:	Submit one Certificate of Acceptance for each Fault Detection and Diagnostics (FDD) system that must demonstrate compliance. Reference NRCC-MCH-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits or LMCC-MCH-E for nonresidential spaces in low-rise multifamily building permits. This acceptance test is recommended to be performed in conjunction with NRCA-MCH-02-A (Outside Air) and NRCA-MCH-05-A (Air Economizer Controls). References: §120.2(i), §120.5(a)11, §160.3(a)2H, §160.3(d)1K, and NA7.5.11.
----------------	---

Table A-1 Construction Inspection

Prior to functional testing, verify and document all of the following

Step	Entry	Item	Code Reference
1.0	☐ Pass ☐ Fail	Verify access to the following documents: NRCC-MCH-E or LMCC-MCH-E, designs, specification sheets, and schedules as approved by the authority having jurisdiction.	§10-103(a)2A
1.1	☐ Pass ☐ Fail	Verify access to the following documents: NRCA-MCH-02-A (Outside Air) and NRCA-MCH-05-A (Air Economizer Controls); recommended to be completed simultaneously.	N/A
2	☐ Pass ☐ Fail	Verify that the FDD hardware is installed on the unit.	NA7.5.11.1(a)
3	☐ Pass ☐ Fail	Verify the FDD system matches the make and model reported on the design drawings.	NA7.5.11.1(b)
4	☐ Pass ☐ Fail	Verify the following air temperature sensors are permanently installed: Outside air, Supply air, and Return air.	NA7.5.11.1(c)
5	☐ Pass ☐ Fail	Verify the controller has the capability of displaying the value of the following parameters: Air temperatures for outside air, supply air, and return air.	NA7.5.11.1(d)
6	☐ Pass ☐ Fail	Verify the controller provides system status by indicating the following conditions: Free cooling available, Economizer enabled, Compressor enabled, Heating enabled, and Mixed air low limit cycle active.	NA7.5.11.1(e)



Step	Entry	Item	Code Reference
7	☐ Pass ☐ Fail	Indicate that the Construction Inspection complies with ALL requirements.	N/A

Table B: Functional Testing

Step	Entry	Functional Test	Code Reference
1.0	☐ Pass ☐ Fail	Air Temperature Sensor failure/fault. Verify the FDD system indicates normal operation.	NA7.5.11.2.1 Step 1
1.1	☐ Pass ☐ Fail	Disconnect outside air temperature sensor from unit controller and verify that the FDD system reports a fault.	NA7.5.11.2.1 Step 2
1.2	☐ Pass ☐ Fail	Connect outside air temperature sensor to unit controller and verify that the FDD system indicates normal operation.	NA7.5.11.2.1 Step 3
2	☐ Pass ☐ Fail	Excess Outside Air Sensor failure/fault. Coordinate this test with NRCA-MCH-02-A (Outdoor Air) and verify that the FDD system indicates normal operation.	NA7.5.11.2.2
3.0	☐ Pass ☐ Fail	Economizer Operation. Interfere with normal unit operation so NA7.5.4 "Air Economizer Controls" test fails by immobilizing the outdoor air economizer damper according to manufacturer's instructions and verify FDD system reports a fault.	NA7.5.11.2.3 Step 1
3.1	☐ Pass ☐ Fail	Successfully complete and pass NA7.5.4 Air Economizer Controls and verify that the FDD system reports normal operation.	NA7.5.11.2.3 Step 2
4	☐ Pass ☐ Fail	Indicate that the Functional Test complies with ALL requirements.	N/A



Declaration Statement	Signatory
Document Author I assert that this Certificate of Acceptance documentation is accurate and complete.	Name Company Name Author Signature Date Signed
Acceptance Test Technician I certify the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Name Company Name ATT No.: ATT Cert. No. Title Date Signed Phone Signature

**Responsible Person**

I assert the following under penalty of perjury, under the laws of the State of California:
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3
of the Business and Professions Code in the applicable classification to accept responsibility for the system
design, construction or installation of features, materials, components, or manufactured devices for the
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates
that the construction or installation identified on this Certificate of Acceptance complies with the
acceptance requirements indicated in the plans and specifications approved by the enforcement agency
and conforms to the applicable acceptance requirements and procedures specified in Reference
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction
or installation identified on this Certificate of Acceptance has been completed and is posted or made
available with the building permit(s) issued for the building. I understand that a completed, signed copy of
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the
building, and made available to the enforcement agency for all applicable inspections, and I will take the
necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this
Certificate of Acceptance is required to be included with the documentation the builder provides to the
building owner at occupancy, and I will take the necessary steps to ensure this requirement is
accomplished.
I certify the following under penalty of perjury, under the laws of the State of California:
I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and
I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3
of the Business and Professions Code in the applicable classification to accept responsibility for the system
design, construction or installation of features, materials, components, or manufactured devices for the
scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement
(responsible acceptance person). The information provided on this Certificate of Acceptance substantiates
that the construction or installation identified on this Certificate of Acceptance complies with the
acceptance requirements indicated in the plans and specifications approved by the enforcement agency,
and conforms to the applicable acceptance requirements and procedures specified in Reference
Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction
or installation identified on this Certificate of Acceptance has been completed and is posted or made
available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of
this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the
building, and made available to the enforcement agency for all applicable inspections. I understand that a
signed copy of this Certificate of Acceptance is required to be included with the documentation the builder
provides to the building owner at occupancy.

Name
Company Name
Lic. No.: License No.
Title
Phone
Signature
Date Signed

