

Project Name and Address	Authority Having Jurisdiction
Name: Project Name	Enforcement Agency: Agency
Address: Project Address	Permit Number: Permit Number
City, Zip: City, Zip Code	Permit Application Date: Date

Building: Enter Value	Floor: Enter Value	Room: Enter Value	Control/tag: Value
-----------------------	--------------------	-------------------	--------------------

☐ Construction I nspection and F unctional T esting E comply ☐ Does not comply	Date Submitted to AHJ: Date
--	-----------------------------

Intent:	Verify that the air-cooled condenser has ambient dry-bulb following control and fan motor variable speed control. Reference NRCC-MCH-E for nonresidential (including nonresidential spaces in high-rise multifamily) building permits or LMCC-MCH-E for nonresidential spaces in low-rise multifamily building permits. Submit one Certificate of Acceptance for each system that must demonstrate compliance. Reference 120.6(a)4, 120.6(a)7, 140.4(h), 170.2(c)4F, NA7.10.3.
----------------	--

Table A- Construction Inspection-~~(NA7.10.3.2.1)~~

Prior to functional testing, verify and document all of the following:

Step TEP	Entry	Item	Code Reference
1	☐ Pass ☐ Fail	The minimum condensing temperature control setpoint is at or below 70°F	NA7.10.3.2.1(a)
2	☐ Pass ☐ Fail	The master system controller saturated condensing temperature input is the temperature equivalent reading of the condenser pressure sensor.	NA7.10.3.2.1(b)
3	☐ Pass ☐ Fail	All drain leg pressure regulator valves are set below the minimum condensing temperature/pressure setpoint.	NA7.10.3.2.1(c)
4	☐ Pass ☐ Fail	Receiver pressurization valves, such as the outlet pressure regulator (OPR), (if used) are set lower than the drain leg pressure regulator valve setting.	NA7.10.3.2.1(d)
5	☐ Pass ☐ Fail	All condenser inlet and outlet pressure sensors read accurately (or provide an appropriate offset) using a pressure standard.	NA7.10.3.2.1(e)
6	☐ Pass ☐ Fail	All ambient dry bulb temperature sensors read accurately (or provide an appropriate offset) using a temperature standard.	NA7.10.3.2.1(f)
7	☐ Pass ☐ Fail	Temperature sensor used by the controller is mounted in a location that is not exposed to direct sunlight.	NA7.10.3.2.1(g)
8	☐ Pass ☐ Fail	All sensor readings used by the condenser controller convert or calculate to the correct conversion units at the controller	NA7.10.3.2.1(h)

Step TEP	Entry	Item	Code Reference
9	☐ Pass ☐ Fail	All condenser fan motors are operational and rotating in the correct direction.	NA7.10.3.2.1(i)
10	☐ Pass ☐ Fail	All condenser fan speed controls are operational and connected to condenser fan motors to operate in unison the fans serving a common condenser loop.	NA7.10.3.2.1(j)
11	☐ Pass ☐ Fail	All speed controls are in "auto" mode.	NA7.10.3.2.1(k)
12	☐ Pass ☐ Fail	Check "Pass" if construction inspection complies with all requirements. Check "Fail" if construction inspection does not comply with all requirements.	N/A

Table B: Functional Testing

The system cooling load must be sufficiently high to run the test (i.e. with a condensing temperature above the minimum SCT set point). The loads can often be increased somewhat as required to perform the Functional Testing.

Step TEP	Entry	Functional Test	Code Reference
1.1	No Entry	Override any conflicting controls before performing functional tests.	NA7.10.3.2.2 Step 1
1.2	No Entry	Current ambient dry-bulb temperature (DBT).	NA7.10.3.2.2 Step 1
1.3	Enter Value ☐ °F ☐ psig	Current saturated condensing temperature (SCT) or condensing pressure from the control system.	NA7.10.3.2.2 Step 1
2.1	Enter Value	Calculate the actual condenser temperature difference (Actual TD) [SCT – DBT]. (°F)	NA7.10.3.2.2 Step 2
2.2	Enter Value ☐ °F ☐ psig	Current SCT or pressure control set point.	NA7.10.3.2.2 Step 2
3	No Entry	Set the Control TD set point to the Actual TD obtained in Step 2. This will be referred to as the "test set point." Allow 5 minutes for condenser fan speed to normalize.	NA7.10.3.2.2 Step 3
4	No Entry	Using the control system, raise the test set point in 1°F increments until the condenser fan control modulates to minimum fan motor speed.	NA7.10.3.2.2 Step 4
4.1	☐ Pass ☐ Fail	Fan motor speed decrease.	NA7.10.3.2.2 Step 4(a)
4.2	☐ Pass ☐ Fail	All condenser fan motors serving common condenser loop decrease speed in unison in response to controller output; observed at the control system and at the condenser(s).	NA7.10.3.2.2 Step 4(b)
4.3	Enter Value ☐ rpm ☐ hertz ☐ % full speed	Record the minimum fan motor control speed. Enter with units as rpm, Hertz, or percent of full speed.	NA7.10.3.2.2 Step 4(c)

Step TEP	Entry	Functional Test	Code Reference
5	No Entry	Using the control system, lower the test set point in 1°F increments until the condenser fan control modulates to increase fan motor speed.	NA7.10.3.2.2 Step 5
5.1	☐ Pass ☐ Fail	Fan motor speed increases.	NA7.10.3.2.2 Step 5(a)
5.2	☐ Pass ☐ Fail	All condenser fan motors serving common condenser loop increase speed in unison in response to controller output; observed at the control system and at the condenser(s).	NA7.10.3.2.2 Step 5(b)
6	No Entry	Using the control system, change the minimum SCT set point to a value greater than the current operating SCT.	NA7.10.3.2.2 Step 6
6.1	Enter Value	Record the current minimum condensing temperature set point. (°F)	NA7.10.3.2.2 Step 6
6.2	☐ Pass ☐ Fail	Condenser fan controls modulate to decrease capacity.	NA7.10.3.2.2 Step 6(a)
6.3	☐ Pass ☐ Fail	All condenser fans serving common condenser loop modulate in unison.	NA7.10.3.2.2 Step 6(b)
6.4	☐ Pass ☐ Fail	Condenser fan controls stabilize within a 5-minute period.	NA7.10.3.2.2 Step 6(c)
7	No Entry	Restore the Control TD and the minimum SCT set point to the values recorded in Step #2.2 and #6.1.	NA7.10.3.2.2 Step 7
8	No Entry	Restore any controls overridden in Step #1.	NA7.10.3.2.2 Step 8
9	☐ Pass ☐ Fail	Check Pass if Functional Test Compliance Results complies	NA7.10.3.2.2 Step 8



Declaration Statement	Signatory
Document Author I assert that this Certificate of Acceptance documentation is accurate and complete	Name Company Name Author Signature Date Signed
Field Technician I assert the following under penalty of perjury, under the laws of the State of California: The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency ⁷ and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building.	Name Company Name ATT No.: ATT Cert. No. Title Phone Signature Date Signed

**Responsible Person**

I assert the following under penalty of perjury, under the laws of the State of California:

I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I understand that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.

~~I assert the following under penalty of perjury, under the laws of the State of California:~~
~~I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a~~

Name
Company Name
Lic. No.: License No.
Title
Phone
Signature
Date Signed



Declaration Statement	Signatory
signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy.	