

BUILDING AIR LEAKAGE DIAGNOSTIC TEST – BUILDING ENCLOSURES AND DWELLING UNIT ENCLOSURES



CALIFORNIA ENERGY COMMISSION

CEC-LMCV-MCH-24-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

CERTIFICATE OF VERIFICATION

Note: This table completed by ECC Registry.

Project Name:	Enforcement Agency:
Dwelling Address:	Permit Number:
City and Zip Code:	Permit Application Date:

A. Enclosure Air Leakage – General Information

01	Test Procedure used	
02	Date of the Diagnostic Test for this Dwelling	
03	Is ECC verification of building enclosure air leakage to outside required by MCH-27?	
04	Is ECC verification of dwelling compartmentalization leakage ≤ 0.3 CFM ₅₀ /ft ² of enclosure area required by MCH-27?	
05	Default Enclosure Air Leakage	
06	Indoor temperature during test (°F)	
07	Outdoor temperature during test (°F)	
08	Blower Door Location	
09	Building Elevation Above Sea Level (ft)	
10	Total dwelling unit floor area (ft ²)	
11	Total dwelling unit ceiling area (ft ²)	
12	Total dwelling unit exterior wall area (ft ²)	
13	Total dwelling unit wall area shared with other dwelling units (ft ²)	
14	Total dwelling unit enclosure area (ft ²)	
15	Dwelling Unit Volume	
16	Target dwelling unit compartmentalization leakage (CFM50)	

B. Diagnostic Equipment Information

01	Number of Manometers Used to Measure Home Pressurization			
02	03	04	05	06
Manometer Make	Manometer Model	Manometer Serial Number	Manometer Calibration Date	Manometer Calibration Status
07	Number of Fans Used to Pressurize Home			
08	09	10	11	
Fan Make	Fan Model	Fan Serial Number	Fan Configuration (rings)	

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Low-rise Multifamily Compliance

January 2025

BUILDING AIR LEAKAGE DIAGNOSTIC TEST – BUILDING ENCLOSURES AND DWELLING UNIT ENCLOSURES



CALIFORNIA ENERGY COMMISSION

CEC-LMCV-MCH-24-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

C1. Enclosure Air Leakage Diagnostic Test for Single Point Air Tightness Test with Manual Meter

01	Time Average Period of Meter (seconds)	
02	Test Methodology	
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	
04	Unadjusted Enclosure Pressure Target (Pa)	
05	Unadjusted Enclosure Pressure Measured (Pa) (Pressurization is positive; Depressurization is negative)	
06	Induced Enclosure Pressure Difference (Pa) Goal = 50 ± 3 or -50 ± 3 (Pressurization is positive; Depressurization is negative)	
07	Induced Enclosure Pressure Check	
08	Measured Nominal Fan Flow at Above Fan Pressure (cfm) at the Induced Enclosure Pressure Difference (in C06 above)	
09	Calculated Nominal CFM50	

C2. Enclosure Air Leakage Diagnostic Test for Single Point Air Tightness Test with Automatic Meter

01	Time Average Period of Meter (seconds)	
02	Test Methodology	
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	
04	Induced Enclosure Pressure from Manometer (Pa) Goal = 50 ± 3 or -50 ± 3 (Pressurization is positive; Depressurization is negative)	
05	Induced Enclosure Pressure Check	
06	Nominal CFM50	

C3. Enclosure Air Leakage Diagnostic Test for a Multi-Point Test

01	Time Average Period of Meter (seconds)	
02	Test Methodology	
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	
04	Unadjusted Enclosure Pressure Target (Pa)	
05	Unadjusted Enclosure Pressure Measured (Pa) (Pressurization is positive; Depressurization is negative)	
06	Induced Enclosure Pressure Difference (Pa) Goal = 60 ± 3 or -60 ± 3 (Pressurization is positive; Depressurization is negative)	
07	A minimum of five readings were taken spaced evenly between 10 Pa and 60 Pa (or highest attainable pressure)	
08	Post-Test Baseline Enclosure Pressure (Pa)	
09	Name and Version of ASTM E779 Compliant Software used for Multi-Point Test	
10	Corrected CFM50 (from software)	

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Low-rise Multifamily Compliance

January 2025

BUILDING AIR LEAKAGE DIAGNOSTIC TEST – BUILDING ENCLOSURES AND DWELLING UNIT ENCLOSURES



CALIFORNIA ENERGY COMMISSION

CEC-LMCV-MCH-24-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

D1. Altitude and Temperature Correction for Single Point Test

01	Altitude and Temperature Correction Factor	
02	Corrected CFM50	
03	ACH50	

D2. Altitude and Temperature Correction for Multi-Point Test Data

Performed by blower door software For Multi-Point Test

E1. Accuracy Adjustment for Single Point Test

01	Adjusted CFM50 (measured air leakage rate)	
----	--	--

E2. Accuracy Adjustment for Multi-Point Test Data

01	Percent Uncertainty @ 95% Confidence Level (from software)	
02	Accuracy Level	
03	Accuracy Adjustment Factor	
04	Adjusted CFM50 (measured air leakage rate)	

F. Measured Enclosure Air Leakage Rate

01	
----	--

G. Additional Requirements for Test Compliance

01	The procedure for preparing the enclosure for testing is detailed in RESNET 380-2019 Section 4.2.
02	When multifamily attached dwelling units must comply with the maximum dwelling unit enclosure air leakage specified in Standards Section 160.2(b)2Aivb2, the test shall be conducted with the dwelling unit as if it were exposed to the outdoor air on all sides, top and bottom by opening doors and windows of adjacent dwelling units as specified by RA3.8.3.
03	The procedure for installation of the test apparatus, and preparations for measurement shall conform to RESNET 380-2019 Section 4.3
04	The procedure for the conduct of the enclosure air leakage test shall conform to the One-Point Airtightness Test specified in RESNET 380-2019 Section 4.4.1.
05	The procedure for the conduct of the enclosure air leakage test shall conform to the Multi-Point Airtightness Test specified in RESNET 380-2019 Section 4.4.1.

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Low-rise Multifamily Compliance

January 2025

BUILDING AIR LEAKAGE DIAGNOSTIC TEST – BUILDING ENCLOSURES AND DWELLING UNIT ENCLOSURES



CALIFORNIA ENERGY COMMISSION

CEC-LMCV-MCH-24-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Verification documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Company:	Date Signed:
Address:	CEA/ECC Certification Identification (If applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

1. The information provided on this Certificate of Verification is true and correct.
2. I am the certified ECC Rater who performed the verification identified and reported on this Certificate of Verification (responsible rater).
3. The installed features, materials, components, manufactured devices, or system performance diagnostic results that require ECC verification identified on this Certificate of Verification comply with the applicable requirements in Reference Appendices RA2, RA3, and the requirements specified on the Certificate of Compliance for the building approved by the enforcement agency.
4. The information reported on applicable sections of the Certificate(s) of Installation (LMCI) signed and submitted by the person(s) responsible for the construction or installation conforms to the requirements specified on the Certificate(s) of Compliance (LMCC) approved by the enforcement agency.
5. I understand that a registered copy of this Certificate of Verification shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished.
6. I understand that a registered copy of this Certificate of Verification is required to be included with the documentation the builder provides to the building.

BUILDER OR INSTALLER INFORMATION AS SHOWN ON THE CERTIFICATE OF INSTALLATION

Company Name (Installing Subcontractor, General Contractor, or Builder/Owner):	
Responsible Builder or Installer Name:	CSLB License:

ECC PROVIDER DATA REGISTRY INFORMATION

Sample Group Number (if applicable):	Dwelling Test Status in Sample Group (if applicable):
--------------------------------------	---

ECC RATER INFORMATION

ECC Rater Company Name:	
Responsible Rater Name:	Responsible Rater Signature:
Responsible Rater Certification Number w/ this ECC Provider:	Date Signed:

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Low-rise Multifamily Compliance

January 2025

LMCI-MCH-24-H User Instructions**Section A. Enclosure Air Leakage – General Information**

1. Select the appropriate test procedure. This selection will determine which sections of this document will be required. Not that newer manometers have automatic functions for compensating baseline (automatic baseline) and compensating for house pressures other than the target (50 Pa). It is preferable to use these when available.
2. Enter the date that the enclosure air leakage test data was collected.
3. This field is automatically filled from the MCH-27 which determines if a $2ACH_{50}$ value is required.
4. This field is automatically filled from the MCH-27 which determines if a $0.3CFM/ft^2$ value is required.
5. This field displays the $2ACH_{50}$ default enclosure air leakage.
6. Enter the indoor temperature measured at the time that the enclosure air leakage test was performed.
7. Enter the outdoor temperature measured at the time that the enclosure air leakage test was performed.
8. Provide a brief description of the location where the blower door was installed for the test. Examples: “front entry door on west side of house”, “door between house and garage”, “large window in family room”.
9. Enter the building elevation above sea level. Use the value for the closest city found in Joint Appendix JA2.2.
10. Enter the total dwelling unit floor area if ECC verification of dwelling compartmentalization leakage is required.
11. Enter the total dwelling unit ceiling area if ECC verification of dwelling compartmentalization leakage is required.
12. Enter the total dwelling unit exterior wall area if ECC verification of dwelling compartmentalization leakage is required.
13. Enter the total dwelling unit wall area shared with other dwelling units if ECC verification of dwelling compartmentalization leakage is required.
14. This field is automatically calculated as the sum of the total dwelling unit surface area if ECC verification of dwelling compartmentalization leakage is required.
15. This field is automatically calculated unless the LMCC is an NCB or ADD.
16. This field is automatically calculated as the target dwelling unit compartmentalization leakage value if ECC verification of dwelling compartmentalization leakage is required.

Section B. Diagnostic Equipment Information

1. Enter the number of manometers used to measure the enclosure pressurization. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
2. Enter the make (brand) of the manometer used to collect the enclosure air leakage data. Examples: Retrotec, Energy Conservatory.
3. Enter the model of the manometer used to collect the enclosure air leakage data. Examples: DM-2 Mark II, DG700.
4. Enter the serial number of the manometer used to collect the enclosure air leakage data.
5. Enter the most recent date that the manometer was calibrated by following manufacturer’s calibration specifications.

6. This field is automatically filled. If the calibration date was more than 12 months prior to the test date entered in Row A02 above, an error will appear.
7. Enter the number of blower door fan systems required to run simultaneously to pressurize the enclosure for the enclosure air leakage test. If more than one system is used, the fan flow numbers need to be manually added together, unless blower door software is used that will accommodate multiple fan systems running simultaneously.
8. Enter the make (brand) of the fan used to collect the enclosure air leakage data. Examples: Retrotec, Energy Conservatory.
9. Enter the model of the fan used to collect the enclosure air leakage data. Examples: US1000, Q46, BD3, BD4.
10. Enter the serial number of the fan used to collect the enclosure air leakage data.
11. Enter the fan configuration shown on the meter. This is sometimes referred to as “range configuration”, “CONFIG” or “rings”. Examples: Open, A, B, C8.

Section C1. Enclosure Air Leakage Test (This section is required if A01 test procedure is single point manual)

1. Enter the Time Average Period used on the manometer during the test. Must be at least 10 seconds.
2. Select the type of test being performed: Pressurization (air blowing into house) or depressurization (air blowing out of house).
3. Enter the pre-test baseline enclosure pressure. This is the reading on the manual manometer with no fans turned on.
4. This field is automatically calculated. This is the enclosure pressure target value the enclosure needs to achieve during the test.
5. Enter the unadjusted enclosure pressure measured. This value is read from the manual manometer during the test.
6. This field is automatically calculated. This value is the difference of the unadjusted enclosure pressure measured and the pre-test baseline enclosure pressure. The goal is to achieve 50 ± 3 Pa.
7. This field is automatically calculated. This field determines if the pressure achieved is acceptable to proceed with the enclosure air leakage test.
8. Enter the measured nominal fan flow at above fan pressure from the manometer that corresponds to the induced enclosure pressure difference.
9. This field is automatically calculated. The induced enclosure pressure difference is converted to a nominal airflow at 50 Pa.

Section C2. Enclosure Air Leakage Test (This section is required if A01 test procedure is single point automatic)

1. Enter the Time Average Period used on the manometer during the test. Must be at least 10 seconds.
2. Select the type of test being performed: Pressurization (air blowing into house) or depressurization (air blowing out of house).
3. Enter the pre-test baseline enclosure pressure. This is the reading on the manual manometer with no fans turned on.
4. Enter the induced enclosure pressure from the automatic manometer. The goal is to achieve 50 ± 3 Pa.
5. This field is automatically calculated. This field determines if the pressure achieved is acceptable to proceed with the enclosure air leakage test.
6. Enter the measured nominal CFM50 from the automatic manometer.

Section C3. Enclosure Air Leakage Test (This section is required if A01 test procedure is multi-point)

1. Enter the Time Average Period used on the manometer during the test. Must be at least 10 seconds.
2. Select the type of test being performed: Pressurization (air blowing into house) or depressurization (air blowing out of house).
3. Enter the pre-test baseline enclosure pressure. This is the reading on the manual manometer with no fans turned on.
4. This field is automatically calculated. This is the enclosure pressure target value the enclosure needs to achieve during the test.
5. Enter the unadjusted enclosure pressure measured. This value is read from the manual manometer during the test.
6. This field is automatically calculated. This value is the difference of the unadjusted enclosure pressure measured and the pre-test baseline enclosure pressure. The goal is to achieve 50 ± 3 Pa.
7. When using the software for a multi-point test, a minimum of five measures must be taken over a range of pressures. This is where the user acknowledges that this was done.
8. Enter the Post Test Baseline Enclosure Pressure from the manometer
9. Multi-Point procedure requires use of an ASTM E779-19 compliant software, typically provided by the blower door manufacturer. Confirm with the software vendor that it is compliant. Enter the name and version here.
10. Enter the final Corrected CFM50 reading from the software.

Section D1. Altitude and Temperature Correction (This section is required if A01 test procedure is single point manual or automatic)

1. This field is automatically calculated. This factor is determined based on the altitude and temperature of the building location using equation 4 in Section 9 of ASTM E779-19.
2. This field is automatically calculated. The corrected CFM50 is the nominal CFM50 from Section C multiplied by the altitude and temperature correction factor.

Section D2. Altitude and Temperature Correction

(If A01 test procedure is multi-point corrections are performed by the blower door software)

Section E1. Accuracy Adjustment

(This section is required if A01 test procedure is single point manual or automatic)

1. This field is automatically calculated. This value is determined from equation 5a from ANSI/RESNET/ICC 380-2019.

Section E2. Accuracy Adjustment

(This section is required if A01 test procedure is multi-point)

1. The software will provide a “Percent Uncertainty” value based on the readings taken. Enter that value here
2. This field is automatically calculated. If the Percent Uncertainty level is 10% or less, the Accuracy Level is “Standard”. If the Percent Uncertainty level is greater than 10%, the Accuracy Level is “Reduced”.
3. This field is automatically calculated:
 - a. If the Accuracy Level is “Standard”, the Accuracy Adjustment Factor will be 1 (no adjustment)
 - b. If the Accuracy Level is “Reduced”, the Accuracy Adjustment Factor will be adjusted by the Percent Uncertainty.
4. This field is automatically calculated. The Adjusted CFM50 is the Corrected CFM50 multiplied by the Accuracy Adjustment Factor.

Section F. Measured Enclosure Air Leakage Rate

1. This field is automatically calculated. A check is performed to make sure that the meter has been properly calibrated.

Section G. Additional Requirements for Test Compliance

1. This statement must be true (or not applicable) for the test to conform to the protocols.
2. This statement must be true (or not applicable) for the test to conform to the protocols.
3. This statement must be true (or not applicable) for the test to conform to the protocols.
4. This statement must be true (or not applicable) for the test to conform to the protocols.

A. Enclosure Air Leakage – General Information		
01	Test Procedure used	<< user pick text value from following list : **Single-Point Test with Manual Meter **Single-Point Test with Automatic Meter **Multiple-Point Test >>
02	Date of the Diagnostic Test for this Dwelling	<<user input: date (use date format validation control)>>
03	Is ECC verification of building enclosure air leakage to outside required by MCH-27?	<<calculated field: If MCH-27 requires ECC verification of building enclosure air leakage, then value = Required, else value = N/A>>
04	Is ECC verification of dwelling compartmentalization leakage ≤ 0.3 CFM ₅₀ /ft ² of enclosure area required by MCH-27?	<< Value = Required >>
05	Default Enclosure Air Leakage	<<if A03=required, then value = 2 ACH ₅₀ ; else value = N/A>>
06	Indoor temperature during test (°F)	<<user input, numeric, x.x degF>>
07	Outdoor temperature during test (°F)	<<user input, numeric, x.x degF>>
08	Blower Door Location	<<user input, text, maximum 50 characters>>
09	Building Elevation Above Sea Level (ft)	<<user input, integer, xxxxx >>
10	Total dwelling unit floor area (ft ²)	<<if A04≠"required", then value = N/A; Else user input numeric value, xxxxx.x >>
11	Total dwelling unit ceiling area (ft ²)	<<if A04≠"required", then value = N/A; Else user input numeric value, xxxxx.x >>
12	Total dwelling unit exterior wall area (ft ²)	<< A04≠"required", then value = N/A; Else user input numeric value, xxxxx.x >>
13	Total dwelling unit wall area shared with other dwelling units (ft ²)	<<if A04≠"required", then value = N/A; Else user input numeric value, xxxxx.x >>
14	Total dwelling unit enclosure area (ft ²)	<< if A04≠"required", then value = N/A; Else value = sum of (A10+A11+A12+A13) >>
15	Dwelling Unit Volume	<<if performance, reference from LMCC; Elseif prescriptive, user input>>
16	Target dwelling unit compartmentalization leakage (CFM50)	<<calculated: if A04=required, then value = A14*0.3; else value = N/A >>

B. Diagnostic Equipment Information

01	Number of Manometers Used to Measure Home Pressurization		<<user input, integer>> For entries >1, duplicate lines B. 2-6	
02		03	04	05
Manometer Make		Manometer Model	Manometer Serial Number	Manometer Calibration Date
<<user input, text, maximum 50 characters>>		<<user input, text, maximum 50 characters>>	<<user input, text, maximum 50 characters>>	<<user input, text (Date), maximum 50 characters>>
				<<calculated field: if manometer Calibration Date in B05 is within 12 months of the date of the diagnostic test A. 2, then display message: Manometer Calibration is valid"; else display message: "WARNING - Manometer Calibration is expired. A manometer with current calibration is required in order to comply with this Enclosure Air Leakage Test">>
07	Number of Fans Used to Pressurize Home		<<user input, integer>> For entries >1, duplicate lines B. 8-11	
08		09	10	11
Fan Make		Fan Model	Fan Serial Number	Fan Configuration (rings)
<<user input, text, maximum 50 characters>>		<<user input, text, maximum 50 characters>>	<<user input, text, maximum 50 characters>>	<<user input, text, maximum 50 characters>>

C1. Enclosure Air Leakage Diagnostic Test for a Single-Point Test with Manual Meter

<< If A01 == Single-Point Test with Manual Meter this section is required>>

Complete this section entering data for a Single-Point Test with Manual Meter

01	Time Average Period of Meter (seconds)	<<user enter integer ≥ 10>>
02	Test Methodology	<<user input, user pick one of the following 2 text values: **Pressurization; **Depressurization;>>
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	<<user enter numeric xx.x: -40 ≤ value ≤ 40>>
04	Unadjusted Enclosure Pressure Target (Pa)	<<calculated value: if C02 = Pressurization, then value = 50 + C03; elseif C02=Depressurization then value=(-50) + C03>> (Resolution of 0.1)
05	Unadjusted Enclosure Pressure Measured (Pa) (Pressurization is positive; Depressurization is negative)	<<user enter numeric xx.x: -75.0 ≥ value ≤ 75>>
06	Induced Enclosure Pressure Difference (Pa) Goal = 50 ± 3 or -50 ± 3 (Pressurization is positive; Depressurization is negative)	<<calculated numeric value xx.x = C05-C03>>
07	Induced Enclosure Pressure Check	<<calculated value, if absolute value (C06) ≥ 15 Pa, display text: "Induced pressure within range for single point test; else display text: "Induced pressure too low for single point test - Do Not Proceed ">>
08	Measured Nominal Fan Flow at Above Fan Pressure (cfm) at the Induced Enclosure Pressure Difference (in C06 above)	<<user enter integer value, >> (Resolution of 1 CFM)
09	Calculated Nominal CFM50	<<calculated value, value = C08 * (50/[absolute value (C05 – C03)]) ^{0.65} * >>

C2. Enclosure Air Leakage Diagnostic Test for a Single-Point Test with Automatic Meter

<< If A01 == Single-Point Test with Automatic Meter this section is required>>

Complete this section entering data for a Single-Point Test with Automatic Meter

01	Time Average Period of Meter (seconds)	<<user enter integer ≥ 10 >>
02	Test Methodology	<<user input, user pick one of the following 2 text values: **Pressurization; **Depressurization;>>
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	<<user enter numeric xx.x: $-40 \leq \text{value} \leq 40$ >>
04	Induced Enclosure Pressure from Manometer (Pa) Goal = 50 ± 3 or -50 ± 3 (Pressurization is positive; Depressurization is negative)	<<user enter numeric xx.x: $-75.0 \geq \text{value} \leq 75$ >>
05	Induced Enclosure Pressure Check	<<calculated value, if absolute value (C04) ≥ 15 Pa, display text: "Induced pressure within range for single point test; else display text: "Induced pressure too low for single point test - Do Not Proceed ">>
06	Nominal CFM50	<<user enter integer>> (Resolution of 1 CFM)

C3. Enclosure Air Leakage Diagnostic Test for a Multi-Point Test

<<If A01 equals Multi-Point Test this section is required>>

Complete this section entering data for a Multi-Point Test

01	Time Average Period of Meter (seconds)	<<user enter integer ≥ 10 >>
02	Test Methodology	<<user input, user pick one of the following 2 text values: **Pressurization; **Depressurization;>>
03	Pre-Test Baseline Enclosure Pressure (Pa) (May be positive or negative)	<<user enter numeric xx.x: $-40 \leq \text{value} \leq 40$ >>
04	Unadjusted Enclosure Pressure Target (Pa)	<<calculated value: if C02 = Pressurization, then value = $60 + C03$; elseif C02=Depressurization then value= $(-60) + C03$ (Resolution of 0.1) >>
05	Unadjusted Enclosure Pressure Measured (Pa) (Pressurization is positive; Depressurization is negative)	<<user enter numeric xx.x: $-75.0 \geq \text{value} \leq 75$ >>
06	Induced Enclosure Pressure Difference (Pa) Goal = 60 ± 3 or -60 ± 3 (Pressurization is positive; Depressurization is negative)	<<calculated numeric value xx.x = $C05 - C03$ >>
07	A minimum of five readings were taken spaced evenly between 10 Pa and 60 Pa (or highest attainable pressure)	<< user to acknowledge this requirement to continue>>>>
08	Post-Test Baseline Enclosure Pressure (Pa)	<<user enter value, >> (Resolution of 0.1 Pa)
09	Name and Version of ASTM E779 Compliant Software used for Multi-Point Test	<<user input, text, maximum 50 characters>>
10	Corrected CFM50 (from software)	<<user entry of value calculated by software >> (resolution of 1 CFM)>>

D1. Altitude and Temperature Correction for a Single-Point Test Data

<<If A01 equals Single-Point Test with Manual Meter Or Single-Point Test with Automatic Meter this section is required>>

a1	Outside Dynamic Viscosity of Air Correction **(this row is not visible to user)	<<if C02 = Depressurization, then value={2.629*10 ⁻³ *[(A07+460) ^{0.5}]/[1+(198.7/(A05+460))]; else report "NA">>
a2	Indoor Dynamic Viscosity of Air Correction **(this row is not visible to user)	<< if C02 = Pressurization, then value={2.629*10 ⁻³ *[(A06+460) ^{0.5}]/[1+(198.7/(A04+460))]; else report "NA">>
a3	Outdoor Air Density Correction **(this row is not visible to user)	<<if C02 = Depressurization, then value=0.07517*[1- ((0.0035666*A09)/528)] ^{5.2553} *(528/{A07+460}); else if C02 = Pressurization, then report "NA">>
a4	Indoor Air Density Correction **(this row is not visible to user)	<<if C02 = Pressurization, then value=0.07517*[1- ((0.0035666*A09)/528)] ^{5.2553} *(528/{A06+460}); else report "NA">>
01	Altitude and Temperature Correction Factor	<<if C02 = Depressurization, then value= [{(Da1)/0.044} ^{2*(0.65)-1}] *[{(Da3)/0.07517} ^{1-0.65}]; Else if C02 = Pressurization, then value = [{(Da2)/0.044} ^{2*(0.65)-1}] *[{(Da4)/0.07517} ^{1-0.65}];
02	Corrected CFM50	<< If A01 equals Single-Point Test with Manual Meter value = C09 *D01 Else If A01 equals Single-Point Test with Automatic Meter value = C06 * D01>>
03	ACH50	<<value = ((D02 * 60) / Dwelling Unit volume from A15)>>

D2. Altitude and Temperature Correction for Multi-Point Test Data

<< If A01 equals Multi-Point Test this section is required and just has a section title and note displayed>>

Performed by blower door software For Multi-Point Test

E1. Accuracy Adjustment for Single-Point Data

<<If A01 equals Single-Point Test with Manual Meter Or Single-Point Test with Automatic Meter this section is required>>

01	Adjusted CFM50 (measured air leakage rate)	<<value = D02 * 1.1>>
----	--	-----------------------

E2. Accuracy Adjustment for Multi-Point Test Data

<< If A01 equals Multi-Point Test this section is required >>

01	Percent Uncertainty @ 95% Confidence Level (from software)	<<user entry of value calculated by software>>
02	Accuracy Level	<<calculated, if E01 ≤ 10, "Standard"; else if row E01 > 10, "Reduced">>
03	Accuracy Adjustment Factor	<<calculated, if E02 = "Standard", then value 1; else if E02 = "Reduced", then value = 1 + (E01 % uncertainty/100)>>
04	Adjusted CFM50 (measured air leakage rate)	<<value = C10 * E03>>

F. Measured Enclosure Air Leakage Rate

01	<< if calibration date in B05 is more than 12 months from the date of the diagnostic test in A02, then display text: "Manometer Calibration is expired, A manometer with current calibration is required in order to comply with this Enclosure Air Leakage Test"; elseif A03 = required, then If A01 equals Single-Point Test with Manual Meter Or Single-Point Test with Automatic Meter (value) =E01*60/(Dwelling Unit Volume from A15) and display text: "Enclosure Air Leakage Rate is (value) ACH ₅₀ ; Else (value) =E04*60/(Dwelling Unit Volume from A15) and display text: "Enclosure Air Leakage Rate is (value) ACH ₅₀ ; End If elseif A04 = required, then If A01 equals Single-Point Test with Manual Meter Or Single-Point Test with Automatic Meter display text: "Enclosure Air Leakage Rate is (E01) CFM50">> Else display text: "Enclosure Air Leakage Rate is (E04) CFM50">> End If End If>>	
----	--	--

G. Additional Requirements for Test Compliance for Single Point Test

<<Static Text. see the top>>

For information and data collection
only. Not valid until registered with an
ECC provider