

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****CERTIFICATE OF INSTALLATION****Note:** This table completed by **HERSECC** Registry.

Project Name:	Enforcement Agency:
Dwelling Address:	Permit Number:
City and Zip Code:	Permit Application Date:

A. General Information**Note:** Submit one Installation Certificate for each duct system that is taking credit for duct location.

01	SC System Identification or Name	
02	SC System Location or Area Served	
03	Indoor Unit Name or Description of Area Served	
04	Status – Less than 12 ft Ducts in Conditioned Space Performance Credit	
05	Status – Ducts Located In Conditioned Space Performance Credit	
06	Status – Duct System Located Entirely in Directly Conditioned Space, No Insulation Requirement	
07	Status – Portions of Ducts Located in Conditioned Space, R-6 Exception	

B. 12 Linear Feet or Less of Duct Located Outside of Conditioned Space - RA3.1.4.1.2**The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.**

01	A visual inspection shall confirm space conditioning systems with air handlers located outside the conditioned space have 12 linear feet or less of duct located outside the conditioned space including air handler and plenum.	
02	Verification Status:	☐ Pass - all applicable requirements are met; or ☐ Fail - one or more applicable requirements are not met. Enter reason for failure in corrections notes field below; or ☐ All N/A - This entire table is not applicable
03	Correction Notes:	

C. Ducts Located In Conditioned Space - RA3.1.4.1.3**The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status and the Corrections Notes in this table.**

01	A visual inspection shall confirm the space <u>duct</u> conditioning system is located entirely in conditioned space.	
02	Verification Status:	☐ Pass - all applicable requirements are met; or ☐ Fail - one or more applicable requirements are not met. Enter reason for failure in corrections notes field below; or ☐ All N/A - This entire table is not applicable
03	Correction Notes:	

D. Duct System Located Entirely in Directly Conditioned Space, No Insulation Requirement - RA3.1.4.3.8

01	A Visual Inspection Shall Confirm the Space Conditioning Distribution System Location <u>as specified by Section RA3.1.4.1.3</u>	
02	Actual System Duct Leakage Rate (cfm) Measured Using RA3.1.4.3.4 Duct Leakage to Outside from Fan Pressurization of Ducts	
03	Compliance Statement:	

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****E. Determination of ~~HERS~~ECC Verification Compliance**

All applicable sections of this document shall indicate compliance with the specified verification protocol requirements in order for this Certificate of Verification as a whole to be determined to be in compliance.

01

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****DOCUMENTATION AUTHOR'S DECLARATION STATEMENT**

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/ HERSECC Certification Identification (If applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

1. The information provided on this certificate of installation is true and correct.
2. I am either: a) a responsible person eligible under division 3 of the business and professions code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this certificate of installation, and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
3. The constructed or installed features, materials, components or manufactured devices (the installation) identified on this certificate of installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the certificate of compliance, plans, and specifications approved by the enforcement agency.
4. I understand that a ~~HERSECC~~ rater will check the installation to verify compliance and if such checking determines the installation fails to comply, I am required to offer any necessary corrective action at no charge to the building owner.
5. I understand that a registered copy of this certificate of installation shall be posted or made available with the building permit(s) issued for the building and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished.
6. I understand that a registered copy of this certificate of installation is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:
Third Party Quality Control Program (TPQCP) Status:	Name of TPQCP (if applicable):	

LMCI-MCH-21-H User Instructions

Section A. General Information

1. *HVAC System Identification or Name*: This field is filled out automatically. It is referenced from the LMCI-MCH-01, which must be completed prior to this document.
2. *HVAC System Location or Area Served*: This field is filled out automatically. It is referenced from the LMCI-MCH-01, which must be completed prior to this document.
3. *Indoor Unit Name*: This field is filled out automatically. It is referenced from the LMCI-MCH-01, which must be completed prior to this document.
4. *Status – Less than 12 ft Ducts in Conditioned Space Performance Credit*: This field is automatically filled based on the information given on the LMCC. If “True” appears here, it means that this credit was taken in the performance calculations, is required for compliance and must be field verified.
5. *Status – Ducts Located in Conditioned Space Performance Credit*: This field is automatically filled based on the information given on the LMCC. If “True” appears here, it means that this credit was taken in the performance calculations, is required for compliance and must be field verified.
6. *Status – Duct Systems Located Entirely in Conditioned Space, No Insulation Requirement*– This field is automatically filled based on the information given on the LMCC. If “True” appears here, it means that the duct system is located entirely in conditioned space and is allowed to be installed with insulation less than the minimum R-Value or no insulation.
7. *Status – Portions of Ducts Located in Conditioned Space, R-6 Exception* – This field is automatically filled based on the information given on the LMCC. If “True” appears here, it means that portions of the duct system are located in conditioned space and are allowed to be installed with insulation less than the minimum R-Value or no insulation.

Section B. 12 Linear Feet or Less of Duct Located Outside of Conditioned Space

1. This field is informational and pertains to the following fields.
2. *Verification Status*: If this Section does not apply, then select “All N/A”. If the system meets the criteria for *12 Linear Feet or Less of Supply Duct Located Outside of Conditioned Space* credit then select “Pass”, otherwise select “Fail”. The latter selection means that the system does not meet the requirements and the LMCC will have to be revised, or the system will need to be modified to meet the requirements.
3. This field is used by the Rater to notify the contractor what needs to be corrected if this verification status is marked as fail.

Section C. Ducts Located in Conditioned Space

1. This field is informational and pertains to the following fields.
2. *Verification Status*: If this Section does not apply, then select “All N/A”. If the system meets the criteria for *Ducts Located in Conditioned Space* credit then select “Pass”, otherwise select “Fail”. The latter selection means that the system does not meet the requirements and the LMCC will have to be revised, or the system will need to be modified to meet the requirements.
3. This field is used by the Rater to notify the contractor what needs to be corrected if this verification status is marked as fail.

Section D. Duct System Located Entirely in Directly Conditioned, No Insulation Requirement

1. *A Visual Inspection Shall Confirm the Distribution System is in Conditioned Space:* If a visual inspection confirms that the ducts are entirely within directly conditioned space, then select “entirely in directly conditioned space”, otherwise select “not entirely in directly conditioned space”. The latter selection means that the system does not meet the requirements and the LMCC will have to be revised or the system will need to be modified such that the ducts are located entirely within directly conditioned space.
2. *Actual System Duct Leakage Rate (cfm) Measured using RA3.1.4.3.4 Duct Leakage to Outside from Fan Pressurization of Ducts:* Enter the measured duct leakage rate (cfm) using the procedures found in RA3.1.4.3.4.
3. *Compliance Statement:* This field is automatically filled.

Section E. Determination of **HERS**ECC Verification Compliance

1. This field is filled out automatically. Compliance requires that all individual criteria pass.

A. General Information

Note: Submit one Installation Certificate for each duct system that is taking credit for duct location.

01	SC System Identification or Name	<<Text referenced from MCH-01>>
02	SC System Location or Area Served	<<Text referenced from MCH-01>>
03	Indoor Unit Name or Description of Area Served	<<Text referenced from MCH-01>>
04	Status – Less than 12 ft Ducts in Conditioned Space Performance Credit	<<calculated field: if Less than 12ft Ducts Outside of Conditioned Space Flagged on LMCC = true , then display message “true” and display Table B below; else display message “not applicable” >>
05	Status – Ducts Located In Conditioned Space Performance Credit	<<calculated field: if Ducts Located In Conditioned Space Compliance Credit Claimed on LMCC = true , then display message “true” and display Table C below; else display message “not applicable” >>
06	Status – Duct System Located Entirely in Directly Conditioned Space, No Insulation Requirements	<<calculated Field: if Exemption from Minimum R-Value for Duct System Located Entirely in Conditioned Space reported on MCH-01 = Ducts uninsulated or < R-6 ducts entirely in conditioned space, then display message “true” and display Table D below; else display message “not applicable”>>
07	Status – Portions of Ducts Located in Conditioned Space, R-6 Exception	<<calculated Field: if Exemption from Minimum R-Value for Duct Portions Located in Wall Cavities reported on MCH-01 = Portions of uninsulated < R-6 ducts in conditioned space, then display message “true”; else display message “not applicable” >>

B. 12 Linear Feet or Less of Duct Located Outside of Conditioned Space - RA3.1.4.1.2

<<This table only shown if A04 indicates the table is applicable, else display the “section does not apply” message >>

01	A visual inspection shall confirm space conditioning systems with air handlers located outside the conditioned space have 12 linear feet or less of duct located outside the conditioned space including air handler and plenum.	
02	Verification Status:	<<user pick from list: *** Pass - all applicable requirements are met; or *** Fail - one or more applicable requirements are not met. Enter reason for failure in corrections notes field below; or *** All n/a - This entire table is not applicable>>
03	Correction Notes: <<if Verification Status= Fail, then text entry in this Corrections Notes field is required; user input text>>	

The responsible person’s signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status, Corrections Notes and the Compliance Statement in this table.

C. Ducts Located In Conditioned Space - RA3.1.4.1.3

<<This table only shown if A05 indicates the table is applicable, else display the “section does not apply” message >>

01	A visual inspection shall confirm the space conditioning system is located entirely in conditioned space.	
02	Verification Status:	<<user pick from list: *** Pass - all applicable requirements are met; or *** Fail - one or more applicable requirements are not met. Enter reason for failure in corrections notes field below; or *** All n/a - This entire table is not applicable>>
03	Correction Notes: <<if Verification Status= Fail, then text entry in this Corrections Notes field is required; user input text>>	

The responsible person’s signature on this compliance document affirms that all applicable requirements in this table have been met unless otherwise noted in the Verification Status, Corrections Notes and the Compliance Statement in this table.

D. Duct System Located Entirely in Directly Conditioned Space, No Insulation Requirement - RA3.1.4.3.8

<<This table only shown if A06 indicates the table is applicable, else display the "section does not apply" message>>

01	A Visual Inspection Shall Confirm the Space Conditioning Distribution System Location	<<user pick from list: ***Entirely in conditioned space; or ***Not entirely in conditioned space - does not comply>>
02	Actual System Duct Leakage Rate (cfm) Measured Using RA3.1.4.3.4 Duct Leakage to Outside from Fan Pressurization of Ducts	<<user input, numeric xxx.x>>
03	Compliance Statement: <<if measured duct leakage in D02 is less than or equal to 25 cfm, and visual inspection result in D01 = Entirely in directly conditioned space; then display text: "the duct system is considered to be entirely in directly conditioned space and duct insulation is not required", else the system does not meet the criteria for ducts entirely in directly conditioned space.>>	

E. Determination of HERSECC Verification Compliance

All applicable sections of this document shall indicate compliance with the specified verification protocol requirements in order for this Certificate of Verification as a whole to be determined to be in compliance.

01	<<calculated field: if Section B is applicable and B02≠fail, if Section C is applicable and C02≠fail, if Section D is applicable and D03="the space conditioning system is considered to be entirely in conditioned space and Duct R-Value less than minimum is allowable"; then display: "Complies: All specified verification protocol requirements on this document are met"; else display: "Does not comply: One or more specified verification protocol requirements on this document are not met" >>
----	--