

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****CERTIFICATE OF INSTALLATION****Note:** This table completed by **HERSECC** Registry.

Project Name:	Enforcement Agency:
Dwelling Address:	Permit Number:
City and Zip Code:	Permit Application Date:

A. General InformationNotes:

- The outdoor design temperatures for heating shall be $\geq 99.0\%$ Heating Dry Bulb or the Heating Winter Median of Extremes values.
- The outdoor design temperatures for cooling shall be $\leq 1.0\%$ Cooling Dry Bulb and Mean Coincident Wet Bulb values.

01	Dwelling Unit Name		02	Climate Zone	
03	Dwelling Unit Total Conditioned Floor Area (ft ²)		04	Number of Space Conditioning Systems in this Dwelling Unit	
05	Certificate of Compliance Type		06	Method Used to Calculate HVAC Loads (See Section 150.0(h)-)	
07	Outdoor Design Condition Source (See Section 150.0(h)2)		08	Cooling Outdoor Design Temperature Selected (°F)	
09	Heating Outdoor Design Temperature Selected (°F) Calculated Dwelling Unit Sensible Cooling Load (Btu/h)		10	Calculated Dwelling Unit Sensible Cooling Load (Btu/h)	
11	Calculated Dwelling Unit Heating Load (Btu/h)		12	Dwelling Unit Number of Bedrooms	
09	Dwelling Unit Number of Bedrooms				

Notes:

- The outdoor design temperatures for heating shall be $\geq 99.0\%$ Heating Dry Bulb or the Heating Winter Median of Extremes values.
- The outdoor design temperatures for cooling shall be $\leq 1.0\%$ Cooling Dry Bulb and Mean Coincident Wet Bulb values.

MCH-01a – Space Conditioning Systems Ducts and Fans - For use with Performance Certificate of Compliance

Registration Number:

Registration Date/Time:

HERSECC Provider:CA Building Energy Efficiency Standards - ~~2022-2025 Residential Single Family~~ ComplianceJanuary ~~2022~~2025

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****B. Design Space Conditioning (SC) System Component Specifications from CF1R**

This table reports the space conditioning system features that were specified on the registered CF1R-PRF compliance document for this project.

01	02	03	04	05	06	07	08	09	10	11
SC System ID/Name from CF1R	SC System Type	Heating System Type	Cooling System Type	Central Fan Ventilation Cooling System Type	Distribution System Type	Required Thermostat Type	Low Leakage Air-Handling Unit Status	Bypass Duct Status	Cooling Zoning Type	Cooling System Compressor Speed Type
Notes:										

C. Design Space Conditioning (SC) System Compliance Requirements from CF1R

This table reports the space conditioning system features that were specified on the registered CF1R-PRF compliance document for this project.

01	02	03	04	05	06a	06	07	08	09	10	11	12
SC System ID/ Name from CF1R	Heating Efficiency Type	Minimum Heating Efficiency Value	Heat Pump Heating Capacity @ 47°F	Heat Pump Heating Capacity @ 17°F	Cooling Efficiency Type	Minimum Cooling Efficiency SEER /SEER2	Minimum Cooling Efficiency EER /EER2/CEER	Minimum Cooling System Airflow Rate (CFM/ton)	Maximum SC System Fan Efficacy (W/CFM)	Modeled Duct R-Value	Central Fan Ventilation Cooling Airflow	Central Fan Ventilation Cooling Fan Efficacy
	Notes:											

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****D. Installed Space Conditioning (SC) System Component Information**

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Conditioned Floor Area Served by the System (ft ²)	Heating System Type	Cooling System Type	Number of Indoor Units for this System	Distribution System Type	SC System Thermostat Type	Cooling Zoning Type	Cooling System Compressor Speed Type
Notes:									

E. Installed Heating Equipment Information (not heat pumps).

01	02	03	04	05	06	07	08	09	10	11
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Does Indoor Unit Provide CFI IAQ Ventilation?	Indoor Unit Duct Status	Heating Efficiency Type	Heating Efficiency Value	Heating Unit Manufacturer	Heating Unit Model Number	Heating Unit Serial Number	Rated Heating Capacity, Output (Btu/h)
Notes:										

F. Installed Cooling System Outdoor Condensing Unit or Package Unit Equipment Information (not heat pumps)

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Cooling Efficiency EER /SEER2	Cooling Efficiency EER /EER2/CEER	Condenser or Package Unit Manufacturer	Condenser or Package Unit Model Number	Condenser or Package Unit Serial Number	System Cooling Capacity at Design Conditions (Btu/h)	Condenser Nominal Cooling Capacity (ton)	Condenser Rated Cooling Capacity (Btu/h)
Notes:									

Registration Number:

Registration Date/Time:

HERS-ECC Provider:

CA Building Energy Efficiency Standards - ~~2022-2025 Residential Single Family~~ ComplianceJanuary ~~2022~~2025

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****G. Installed Split System Indoor Unit (Coil or Fan Coil) Equipment Information - applicable to DX or hydronic, heating or cooling, coils and fan coil units.**

Systems with more than one indoor coil or fan coil unit (e.g. multi-split systems) shall provide information for each of the system indoor unit coils or fan coil units.

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Indoor Unit Type	Indoor Unit Duct Status	Does Indoor Unit Provide CFI IAQ Ventilation?	Indoor Unit Manufacturer	Indoor Unit Model Number	Indoor Unit Serial Number	Indoor Unit Nominal Cooling Capacity (ton)
Notes:									

H. Installed Heat Pump System – Split System Condensing Unit or Package Unit Equipment Information

01	02	03	04	05
SC System ID/Name from CF1R	SC System Description of Area Served	Condenser or Package Unit Manufacturer	Condenser or Package Unit Model Number	Condenser or Package Unit Serial Number
Notes:				

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****I. Installed Heat Pump System – Efficiency and Performance Compliance Information**

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Heating Efficiency Type	Heating Efficiency Value	System Rated Heating Capacity at 47°F	System Rated Heating Capacity at 17°F	System Rated Cooling Efficiency SEER/SEER2	System Rated Cooling Efficiency EER/EER2/CEER	System Cooling Capacity at Design Conditions (Btu/h)	Condenser Nominal Cooling Capacity (ton)

Notes:

J. Installed Duct System information

01	02	03	04	05	06	07	08	09	10	11	12	13	14
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Supply Duct Location	Supply Duct R-Value	Return Duct Location	Return Duct R-Value	Exception from Min R-Value	Method of compliance with Airflow and Fan Efficacy Req's in 150.0(m)13	Bypass Duct Status	Number of Air Filter Devices on Indoor Unit	Can Approved Airflow Protocols be used to test this System?	Can Approved Fan Efficacy Protocol be used to test this system?	Total Duct Length

Notes:

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****K. Installed Air Filter Device Information**

Mandatory requirements for air filter devices are specified Section 150.0(m)12. The installer shall place a sticker in or near each filter grille that displays the design airflow rate for that filter grille/rack and the maximum allowed clean filter pressure drop at the design airflow rate. This will inform the occupant of the airflow vs pressure drop performance required for replacement air filters.

01	02	03	04	05	06	07	08	09	10	11	12	13
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Air Filter Name or Description of Location	Air Filter Rack Type	Design Airflow Rate for Air Filter Device (cfm)	Air Filter Nominal Depth (inch)	Air Filter Nominal Length (inch)	Air Filter Nominal Width (inch)	Air Filter Calculated Nominal Face Area (inch ²)	Air Filter Required Minimum Face Area (inch ²)	Face Area Compliance	Design Allowable Pressure Drop for Air Filter Device (inch W.C.)
Notes:												

L. Air Filter Device Requirements

Mandatory Air Filter Device Requirements can be found in Section 150.0(m)12A-E. Some mandatory requirements may apply in addition to those listed below.

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.

01	All recirculated air and all outdoor air (including make up air) supplied to the occupiable space is filtered before passing through the system's thermal conditioning components.
02	The space conditioning system shall be designed to accommodate the clean-filter pressure drop imposed by the system air filter device(s). The design airflow rate and maximum allowable clean-filter pressure drop at the design airflow rate applicable to each air filter shall be determined by the system designer. The system installer shall affix a sticker/label to each system air filter grille/rack location that discloses the filter's design airflow rate and the filter's maximum allowable clean-filter pressure drop at the design airflow rate. The sticker/label shall be permanently affixed to the air filter device, readily legible, and visible to a person replacing the air filter.
03	All system air filter devices shall be located and installed in such a manner as to allow access and regular service by the system owner.
04	The system shall be provided with air filters having a designated efficiency equal to or greater than MERV 13 when tested in accordance with ASHRAE Standard 52.2, or a particle size efficiency rating equal to or greater than 50% in the 0.30-1.0 µm range and equal to or greater than 85 percent in the 1.0-3.0 µm range when tested in accordance with AHRI Standard 680.
05	The system shall be provided with air filters that have been labeled by the manufacturer to disclose efficiency and pressure drop ratings that conform to the efficiency and pressure drop requirements for the air filter grilles/racks.
06	Filter racks or grilles shall use gaskets, sealing, or other means to close gaps around inserted filters and prevent air from bypassing the filter.

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****M. HERSECC Verification Requirements for Duct Systems**

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	MCH-20 Duct Leakage Test	MCH-21 Duct Location Verification	MCH-22 AHU Fan Efficacy (W/cfm)	MCH-23 AHU Airflow Rate (cfm/ton)	MCH-28 Return Duct Design - Table 150.0-B or C	MCH-29 Supply Duct Surface Area R-Value Buried Ducts	MCH30 Central Fan Ventilation Cooling Credit
Notes:									

N. HERSECC Verification Requirements for Space Conditioning Equipment

01	02	03	04	05
SC System ID or Name from CF1R	SC System Description of Area Served	MCH-25 Refrigerant Charge	MCH-26 Rated SC System Equipment Verification	MCH-33 VCHP Compliance Credit
Notes:				

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****O. Space Conditioning Systems, Ducts and Fans – Mandatory Requirements and Additional Measures**

Additional mandatory requirements from Section 150.0 that are not listed here may be applicable to some systems. These requirements may be applicable to only newly installed equipment or portions of the system that are altered. Existing equipment may be exempt from these requirements.

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.

Heating Equipment

01	Equipment Efficiency: All heating equipment must meet the minimum efficiency requirements of Section 110.1 and Section 110.2(a) and the Appliance Efficiency Regulations.
02	Controls: All unitary heating systems, including heat pumps, must be controlled by a setback thermostat. These thermostats must be capable of allowing the occupant to program the temperature set points for at least four different periods in 24 hours. See Sections 150.0(i), 110.2(bc).
03	Sizing: Heating load calculations must be done on portions of the building served by new heating systems to prevent inadvertent undersizing or oversizing. See sections 150.0(h)1 and 2.
04	Furnace Temperature Rise: Central forced-air heating furnace installations must be configured to operate at or below the furnace manufacturer's maximum inlet-to-outlet temperature rise specification. See Section 150.0(h)4.
05	Standby Losses and Pilot Lights: Fan-type central furnaces may not have a continuously burning pilot light. Section 110.5 and Section 110.2(d).

Cooling Equipment

06	Equipment Efficiency: All cooling equipment must meet the minimum efficiency requirements of Section 110.1 and Section 110.2(a) and the Appliance Efficiency Regulations.
07	Refrigerant Line Insulation: All refrigerant line insulation in split system air conditioners and heat pumps must meet the R-value and protection requirements of Section 150.0(j)12 and 23, and Section 150.0(m)9.
08	Condensing Unit Location: Condensing units shall not be placed within 5 feet of a dryer vent outlet. See Section 150.0(h)3A.
09	Liquid Line Filter Drier: A liquid line filter drier shall be installed according to the manufacturer's specifications 150.0(h)3B.
10	Sizing: Cooling load calculations must be done on portions of the building served by new cooling systems to prevent inadvertent undersizing or oversizing. See Section 150.0(h)1 and 2

Cooling and Heating Equipment (Additional Requirement)

11	System Selection: See section 150.0(h)5 A. Equipment sizing and selection shall meet the cooling and heating loads of Section 150.0(h)1 and 2. B. Systems shall be sized based on ACCA Manual S-2023 in accordance with these requirements: i. Cooling Capacity: There is no limit on the minimum capacity. ii. Furnaces: Heating capacity shall be sized based on ACCA Manual S-2023, Table N2.5. iii. Heat Pump Heating Capacity: a. Minimum: Heating systems are required to have a heating capacity meeting the minimum requirements of the CBC not including any supplementary heating. b. Maximum: There is no limit on the maximum heating capacity.
12	Defrost: See section 150.0(h)6 and the exceptions. A. If a heat pump is equipped with an installer adjustable defrost delay timer, the delay timer shall be set to greater than or equal to 90 minutes. B. The installer shall certify on the Certificate of Installation (CF2R) that the control configuration has been tested in accordance with the testing procedure in the CF2R. Exception 1 to Section 150.0(h)6. Dwelling units in Climate Zones 6 and 7.

Registration Number:

Registration Date/Time:

HERS-ECC Provider:

CA Building Energy Efficiency Standards - ~~2022-2025 Residential Single Family~~ ComplianceJanuary ~~2022~~2025

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS**

	<u>Exception 2 to Section 150.0(h)6. Dwelling units with a conditioned floor area of 500 square feet or less in Climate Zones 3, 5 through 10, and 15.</u>
<u>13</u>	<u>Supplementary heating control configuration: See section 150.0(h)7.</u> Heat pumps with supplementary heat, including, but not limited to, electric resistance heaters or gas furnace supplementary heating, shall comply with the following requirements: <u>See section 150.0(h)7 for exceptions.</u> A. Lock out supplementary heating above an outdoor air temperature of no greater than 35°F. There are additional thermostat requirements in section 150.0(i)2. B. The installer shall certify on the Certificate of Installation that the control configuration has been tested in accordance with the testing procedure found in the CF2R. C. The controls may allow supplementary heater operation above 35°F only during defrost; or when the user selects emergency operation.
<u>14</u>	<u>Sizing of electric resistance supplementary heat: See section 150.0(h)8.</u> For heat pumps with electric resistance heating, the capacity of electric resistance heat shall not exceed the heat pump nominal cooling capacity (at 95°F ambient conditions) multiplied by 2.7 kW per ton, rounded up to the closest kW.
<u>15</u>	<u>Capacity variation with third-party thermostats: See section 150.0(h)9</u> Variable or multi-speed systems shall comply with the following requirements: A. The space conditioning system and thermostat together shall be capable of responding to heating and cooling loads by modulating system compressor speed, and meet thermostat requirements in section 150.0(i)2.

Air Distribution System Ducts, Plenums and Fans

<u>14</u> <u>16</u>	Insulation: The minimum duct insulation value is R-6 or ducts can be uninsulated if the duct system is located entirely in conditioned space. Note that higher values may be required by the prescriptive or performance requirements. See Section 150.0(m)1B for exceptions.
<u>12</u> <u>17</u>	Connections and Closures: All installed air-distribution system ducts and plenums must meet the requirements of CMC Sections 601.0, 602.0, 603.0, 604.0, 605.0 and ANSI/SMACNA-006-2006.

Heat Pump Thermostat

<u>13</u> <u>18</u>	A thermostat shall be installed that meets the requirements of Section 110.2(b) and Section 110.2(c).
<u>14</u> <u>19</u>	The thermostat shall be installed in accordance with the manufacturers published installation specifications.
<u>15</u> <u>20</u>	First stage of heating shall be assigned to heat pump heating.
<u>16</u> <u>21</u>	Second stage back up heating shall be set to come on only when the indoor set temperature cannot be met.
<u>22</u>	<u>Setback thermostats: All heating or cooling systems, including heat pumps, not controlled by a central energy management control system (EMCS) shall have a setback thermostat, as specified in Section 110.2(c). See Section 150.0(i)1</u>
<u>23</u>	<u>Thermostats that are applied to heat pumps with supplemental heating: See Section 150.0(i)2</u> <u>The thermostats controlling heat pumps with electric resistance supplementary heat or gas furnace supplementary heat shall comply with the following requirements: See Section 150.0(i)2 for exceptions.</u> A. The thermostat shall receive outdoor air temperature from an outdoor air temperature sensor or from an internet weather service. B. The thermostat shall display the outdoor air temperature. C. The thermostat and heat pump shall lock out supplementary heat when the outdoor air temperature is above 35°F. D. The thermostat shall have an indicator to notify when supplementary heat or emergency heat is in use. E. During defrost or when the user selects emergency heating, supplementary heat operation is permitted above 35°F.

Registration Number:

Registration Date/Time:

HERS-ECC Provider:

CA Building Energy Efficiency Standards - 2022-2025 Residential Single Family ComplianceJanuary 2022-2025

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****P. Test of Defrost Delay Timer Setting**

The installing contractor shall confirm that a heat pump's installer-adjustable Defrost Delay Timer Setting (if it exists) is set to no less than 90 minutes.

01	Test Applicability. Select the statement describing test applicability for this project: 1. <u>The test applies because the heat pump utilizes an installer adjustable Defrost Delay Timer Setting to control defrost and there are no exceptions.</u> 2. <u>The test does not apply because the heat pump does not utilize an installer-adjustable Defrost Delay Timer Setting to control defrost.</u> 3. <u>The test does not apply because Exception 1. Dwelling units in Climate Zones 6 and 7 applies.</u> 4. <u>The test does not apply because Exception 2 . Dwelling units with a conditioned floor area of 500 square feet or less in Climate Zones 3, 5 through 10, and 15 applies.</u>	
02	<u>Recording Configuration of Controls. Specify the mechanism for setting the Defrost Delay Timer Setting (for example, the name of defrost delay timer setting in the thermostat setup, or the location and number of the specific dip switch, jumper, or dial that adjusts Defrost Delay timer).</u>	
03	<u>Record the heat pump's Maximum Available Defrost Delay Timer Setting (minutes).</u>	
04	<u>Record where you set the Defrost Delay Timer Setting (fo example, the numeric timer setting, dip switch position, jumper configuration, or dial setting).</u>	
05	<u>Record where you set the Defrost Delay Timer Setting, in minutes.</u>	
06	<u>Confirming Configuration of Controls. If possible, the Defrost Delay Timer Setting must be 90 minutes or greater. Confirm the Defrost Delay Timer Setting is at least 90 minutes.</u>	

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****Q. Test of Supplementary Heating Lockout**

The installing contractor shall confirm the heat pump or thermostat is configured to lock out supplementary heating anytime the outdoor air temperature is above 35°F.

<u>01</u>	<u>Test Applicability. Select the statement describing test applicability for this project:</u> <u>1. The test applies because the heating system is a heat pump with supplementary heating and there are no exceptions.</u> <u>2. The test does not apply because the heating system does not include a heat pump with auxiliary heating.</u> <u>3. The test does not apply because Exception 1. Heat pump being installed in a single family dwelling unit in Climate Zones 7 or 15.</u> <u>5. The test does not apply because Exception 2 . Heat pump being installed in a single family dwelling unit with a conditioned floor area of 500 square feet or less.</u>	
<u>02</u>	<u>If supplementary heating is electric resistance, what is its rated capacity (kW)?</u>	
<u>03</u>	<u>If supplementary heating is gas, what is its rated input capacity (kBtu/hr)?</u>	
<u>04</u>	<u>Confirming Configuration of Controls. Specify the mechanism for locking out the supplementary heating (for example, the name of supplementary heating lockout setting in the thermostat setup, or the location and number of the specific dip switch, jumper, or dial that adjusts lockout temperature). If there is no mechanism to lock out supplementary heating above a temperature no greater than 35°F this test fails.</u>	
<u>05</u>	<u>Record supplementary heating lock-out setting (for example, the numeric thermostat lock-out setpoint, dip switch position, jumper configuration, or dial setting).</u>	
<u>06</u>	<u>At what Outdoor Air Temperature (OAT) are the controls configured to begin locking out supplementary heating? If this number is above 35°F this test fails.</u>	

**SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS****DOCUMENTATION AUTHOR'S DECLARATION STATEMENT**

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/ HERSECC Certification Identification (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

1. The information provided on this Certificate of Installation is true and correct.
2. I am either: a) a responsible person eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation, and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
3. The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certificate of Compliance, plans, and specifications approved by the enforcement agency.
4. I understand that a registered copy of this Certificate of Installation shall be posted or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections, and I will take the necessary steps to ensure this requirement is accomplished.
5. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy, and I will take the necessary steps to ensure this requirement is accomplished.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:

CF2R-MCH-01a-E User Instructions

Section A. General Information

1. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
2. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
3. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. When the project scope includes an addition to an existing building, the value is equal to the sum of the existing conditioned floor area plus the conditioned floor area of the addition. The default value from the CF1R-PRF may be overwritten in this document. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
4. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
5. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
6. Oversized equipment can result in reduced efficiency and capacity. Entirely new systems must be properly sized to match the heating and cooling load of the space that it serves. To do this, heating and cooling load calculations must be performed using an approved calculation methodology. These are listed here. Select the load calculation methodology used for this dwelling unit. If the project consists of a partial replacement of equipment or ducts (change-out) then load calculations are not required. Select N/A. Load calculations are always recommended, especially if the loads of the house have been changed since the original equipment has been installed (reduced via weatherization, other improvements).
7. Enter the total sensible cooling load for the dwelling unit described by this document. For projects involving dwelling units with more than one system, this will be a sum of the loads for the parts of the dwelling unit served by those systems. If the project consists of a partial replacement of equipment or ducts (change-out) then load calculations are not required. Select N/A.
8. Enter the total heating load for the dwelling unit described by this document. For projects involving dwelling units with more than one system, this will be a sum of the loads for the parts of the dwelling unit served by those systems. If the project consists of a partial replacement of equipment or ducts (change-out) then load calculations are not required. Select N/A.
9. Enter the number of bedrooms in the dwelling unit. This field is filled out automatically using the default value from the CF1R-PRF for performance compliance, and is user entry for prescriptive compliance. The default value from the CF1R-PRF may be overwritten in this document. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.

Section B. Design Space Conditioning (SC) System Component Specifications from CF1R

1. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
2. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
3. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
4. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
5. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
6. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
7. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
8. This field is filled out automatically. It is determined based on entries on the Certificate of Compliance (CF1R), which must be completed prior to this document.
9. This field is filled out automatically. It is determined based on entries on the Certificate of Compliance (CF1R), which must be completed prior to this document.
10. This field is filled out automatically. It is determined based on entries on the Certificate of Compliance (CF1R), which must be completed prior to this document.
11. This field is filled out automatically. It is determined based on entries on the Certificate of Compliance (CF1R), which must be completed prior to this document.

Section C. Design Space Conditioning (SC) System Compliance Requirements from CF1R

1. This field is filled out automatically. It is referenced from the same row and column in the previous section.
2. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
3. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
4. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.

5. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
- 6a. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
6. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
7. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
8. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
9. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
10. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
11. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.
12. This field is filled out automatically. It is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document.

Section D. Installed Space Conditioning (SC) System Component Information

1. Select System name from the list of systems identified in previous sections and originally specified on the CF1R.
2. Briefly describe the area served by this system. Examples: entire house, upstairs, downstairs, sleeping area, north wing, etc.
3. Enter the conditioned floor area served by the system described in this row. The total value of this column for all rows must equal the total dwelling unit conditioned floor area as shown in Section A.
4. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
5. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
6. If the space conditioning system is a multiple-split system, then enter the number of ducted/ductless indoor units (AHU) connected to the outdoor unit. If the system is a type that does not have an outdoor unit, such as a heating-only type that uses only a furnace air-handling unit, enter 1 for the number of indoor units (The furnace air-handling unit is an indoor unit).

7. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
8. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
9. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
10. This field is filled out automatically. It appears in Section B and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.

Section E. Installed Heating Equipment Information (not heat pumps)

1. This field is filled out automatically. It is referenced from the same row and column in the previous section.
2. This field is filled out automatically. It is referenced from the same row and column in the previous section.
3. Enter a brief name or description of the indoor unit area served. Examples: Master Bedroom, Dining Room, Living Room, etc
4. If the indoor unit is used to bring outdoor air into the dwelling, the system may be used to comply with the IAQ mechanical ventilation requirements. This is called central fan integrated ventilation (CFI). Systems that have only one indoor unit may use CFI ventilation if yes is selected in this field. Systems with more than one indoor unit connected to one outdoor unit may not select yes.
5. Enter the description of the duct system on this indoor unit. The possible choices are Ductless; Ducted >10ft length, Ducted ≤10ft length.
6. This field is filled out automatically. It is referenced from the same row and column in Section C.
7. Enter the certified heating efficiency of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
8. Enter the name of the *installed* Heating Unit Manufacturer as shown on the equipment nameplate.
9. Enter the name of the *installed* Heating Unit Model Number as shown on the equipment nameplate.
10. Enter the name of the *installed* Heating Unit Serial number as shown on the equipment nameplate.
11. Enter the rated heating capacity (output) of the *installed* Heating Unit in BTUs per hour.

Section F. Installed Cooling System Outdoor Unit or Package Unit Equipment Information (not heat pump)

1. This field is filled out automatically. It is referenced from the same row and column in the previous section.
2. This field is filled out automatically. It is referenced from the same row and column in the previous section.

3. Enter the certified cooling efficiency (~~SEER~~/SEER2) of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
4. Enter the certified cooling efficiency (~~EER~~/EER2/CEER) of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
5. Enter the name of the *installed* Condenser or Package Unit Manufacturer as shown on the equipment nameplate.
6. Enter the name of the *installed* Condenser or Package Unit Model Number as shown on the equipment nameplate.
7. Enter the name of the *installed* Condenser or Package Unit Serial Number as shown on the equipment nameplate.
8. Enter the sensible cooling capacity at design conditions of the *installed* cooling system in BTUs per hour. This information is found in the system performance information on the manufacturer's published documentation for the installed system.
9. Enter the *installed* Condenser Nominal Cooling Capacity in tons. Note that this is based on the condenser, not the coil or air handler. This can usually be determined by the condenser model number.
10. Enter the *installed* Condenser Rated Cooling Capacity in BTU/h. Note that this is based on the condenser, not the coil or air handler.

Section G. Installed Split System Indoor Unit Coil or Fan Coil Equipment information - applicable to DX or hydronic, heating or cooling, coils or fan coil units)

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. Enter a brief name or description of the indoor unit area served. Examples: Master Bedroom, Dining Room, Living Room, etc..
4. Enter the type of indoor unit or air handling unit installed by selecting one of the choices from the list.
5. Enter the description of the ducts system on this indoor unit. The possible choices are Ductless; Ducted >10ft length, Ducted ≤10ft length.
6. If the indoor unit is used to bring outdoor air into the dwelling, the system may be used to comply with the IAQ mechanical ventilation requirements. This is called central fan integrated ventilation (CFI). Systems that have only one indoor unit may use CFI ventilation if yes is selected in this field. Systems with more than one indoor unit connected to one outdoor unit may not select yes.
7. Enter the name of the *installed* Indoor Coil or Fan Coil Unit Manufacturer as shown on the equipment nameplate.
8. Enter the name of the *installed* Indoor Coil or Fan Coil Unit Model Number as shown on the equipment nameplate.
9. Enter the name of the *installed* Indoor Coil or Fan Coil Unit Serial Number as shown on the equipment nameplate.
10. Enter the indoor unit cooling capacity if the indoor unit is one of the ducted variable capacity heat pumps types, otherwise this field is not needed.

Section H. Installed Heat Pump System – Split System Condensing Unit or Package Unit Equipment Information

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. Enter the name of the *installed* Heat Pump Condenser or Package Unit Manufacturer as shown on the equipment nameplate.

4. Enter the name of the *installed* Heat Pump Condenser or Package Unit Model Number as shown on the equipment nameplate.
5. Enter the name of the *installed* Heat Pump Condenser or Package Unit Serial Number as shown on the equipment nameplate.

Section I. Installed Heat Pump System – Efficiency and Performance Compliance Information

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. This field is filled out automatically. It is referenced from the same row in Section C.
4. Enter the certified heating efficiency of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
5. Enter the certified heating capacity at 47F of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed capacity must be greater than or equal to the required minimum capacity.
6. Enter the certified heating capacity at 17F of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed capacity must be greater than or equal to the required minimum capacity.
7. Enter the certified cooling efficiency (~~SEER~~/SEER2) of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
8. Enter the certified cooling efficiency (~~EER~~/EER2) of the *installed* equipment. This value is verified against the minimum value shown in Section C. The installed efficiency must be greater than or equal to the required minimum efficiency.
9. Enter the sensible cooling capacity at design conditions of the *installed* cooling system in BTUs per hour.
10. Enter the installed Condenser Rated Nominal Cooling Capacity in tons. Note that this is based on the condenser, not the coil or air handler. Can usually be determined by the condenser model number.

Section J. Installed Duct System Information

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
4. This field is filled out automatically. It appears in Section B and D, and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
5. Enter the R-value of the *installed* supply ducts. This value is verified against the minimum value shown in Section C. The installed R-value must be greater than or equal to the required minimum R-value.
6. This field is filled out automatically. It appears in Section B and D, and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.

7. Enter the R-value of the *installed* return ducts. This value is verified against the minimum value shown in Section C. The installed R-value must be greater than or equal to the required minimum R-value.
8. The duct system needs to meet minimum R-6 requirement except for portions of ducts located in conditioned space. Duct systems that are entirely in conditioned space can be uninsulated, subject to HERSECC verification.
9. For newly constructed systems taking the performance credit for better than default air flow or fan efficacy, field verification of these criteria is required and this field is filled out automatically. Otherwise, the user may pick the appropriate choice. Refer to section 150.0(m)13 and Residential Compliance Manual Chapter 4.4 for more information.
10. This field is filled out automatically. It appears in Section B, and is referenced from the Certificate of Compliance (CF1R), which must be completed prior to this document. This value may be overwritten in this document but valid discrepancies with the CF1R are uncommon. Overwriting the default value will automatically flag this entry and subject it to additional scrutiny by QA and enforcement personnel.
11. Specify the number of air filter devices installed in this indoor unit's duct system. Air filter devices installed in completely new systems must be properly sized, as documented in the next section. The value entered here will determine the number of rows needed in the following section.
12. If the system is of a type that can use one of the approved protocols for testing the airflow rate, then enter yes. Otherwise enter no. Note: that the protocol in RA3.3.3.1.5 (Alternative to Compliance with Minimum System Airflow Requirements for Altered Systems) is not one of the protocols that is allowed to be used to justify a "yes" to this question.
13. If the system is of a type that can use the approved protocol protocols for verifying the indoor unit's fan efficacy, then answer yes. Otherwise answer no.
14. This field is filled out automatically for some system types. Otherwise select the value that describes the length of the duct system.

Section K. Installed Air Filter Device Information

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
4. Enter a descriptive name of each air filter device so that it may be distinguished from others in the same system. Examples: FG1, filter2, etc.
5. Select the appropriate type of filter device from the list.
6. Enter the design flow in CFM of the filter device. The total for all filter devices in a single system should be greater than or equal to the total system design CFM in cooling mode (or heating mode for heat-only systems).
7. Enter the nominal depth of the filter in inches. This is the dimension that is parallel to the airflow. many filters available for sale are 1-inch depth. -The 2022-2025 standards encourages use of 2-inch depth filters.
8. Enter the nominal length of the filter. for example, if the filter is 20" x 30", enter 30.
9. Enter the nominal width of the filter, for example, if the filter is a 20" x 30", enter 20.
10. This field is calculated automatically based on your entries in 8 and 9.

11. This value is calculated automatically for 1-inch depth filters. 2-inch depth or greater filters may use a value determined by the system designer.
12. This field determines whether a 1-inch depth filter complies with the sizing requirements in section 150.0(m)12. A 2-inch depth or greater filter may use the face area determined by the system designer, however most systems have to meet airflow rate and fan efficacy requirements.
13. Enter the design static pressure drop determined by the system designer if 2-inch or greater filters are used. For 1-inch depth filters, the maximum pressure drop is mandatory 0.1 inch W.C.. Filters installed in the filter grille/rack must be capable of meeting this maximum pressure drop at the design airflow rate, as shown on the manufacturer's filter label. Not accounting for higher filter pressure drops will result in poor system airflow characteristics, reduced capacity and reduced efficiency. This may result in not passing field verification.

Section L. Air Filter Device Requirements

This table is a list of requirements for air filter devices.

Section M. **HERSECC** Verification Requirements for Duct Systems

1. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
2. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
3. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
4. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
5. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
6. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
7. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
8. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
9. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
10. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.

Section N. **HERSECC** Verification Requirements for Space Conditioning Equipment

1. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
2. This field is filled out automatically. It is referenced from the same row and column in the previous sections.
3. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
4. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.
5. This field is filled out automatically. It is calculated based on data from the CF1R and from previous sections in this document.

Section O. Space Conditioning Systems, Ducts and Fans – Mandatory Requirements and Additional Measures

This table is a list of mandatory measures and additional requirements for space conditioning systems, ducts and fans.

P. Test of Defrost Delay Timer Setting (Section 150.0(h)6)

This table is certification requirements for Test of Defrost Delay Timer Setting

Q. Test of Supplementary Heating Lockout Section 150.0(H)7

This table is certification requirements for Test of Supplementary Heating Lockout

For information and data collection
only. Not valid until registered with an
ECC provider

A. General Information				
01	Dwelling Unit Name	<<reference text from CF1R >>	02	Climate Zone
03	Dwelling Unit Total Conditioned Floor Area (ft ²)	<<numeric: xxxxx; if1 parent is CF1R-PRF, then if2 project scope = Newly Constructed (Addition Alone) then prompt user to enter a value equal to dwelling unit existing CFA + addition CFA else reference the value from CF1R endif2 elseif parent is CF1R-NCB-01, then if3 project scope = New Addition greater than 1,000 ft² then prompt user to enter a value equal to dwelling unit existing CFA + addition CFA elseif project scope = Newly Constructed Building, then if4 building type = Single Family, then reference value from CF1R-NCB field A10 elseif parent is CF1R-ADD-01, then if5 building type= Single Family, then reference value from field A08 from the CF1R-ALT-02 that is required for the dwelling unit according to CF1R-ADD-01 Section J. elseif parent is CF1R-ALT-01, then if6 building type= Single Family, then reference value from field A08 from the CF1R-ALT-02 that is required for the dwelling unit according to CF1R-ALT-01 Section G. elseif parent is CF1R-ALT-02, then reference value from CF1R-ALT-02 field A08. endif1 allow user to override default and input a value; flag overridden values and report in project status notes field >>	04	Number of Space Conditioning Systems in this Dwelling Unit
05	Certificate of Compliance Type	<< reference document type property from CF1R: allowed values: performance (CF1R-PRF); or prescriptive additions/alterations (CF1R-ADD/CF1R-ALT); or prescriptive newly constructed (CF1R-NCB)>>	06	Method Used to Calculate HVAC Loads (See Section 150.0(h).)
				<<integer: xx; If parent is CF1R-ALT-02 doc type, then use as default the value referenced from CF1R ALT-02 Section A (field A10); or allow user to override the default and input a new value; flag non-default values and report in project status notes field; elseif parent is not CF1R-ALT-02 doc type, then user input the integer value>> <<user select from list: *ASHRAE Handbook; *SMACNA Residential Comfort System Installation Standards Manual; *ACCA Manual J

					*n/a equipment changeout, like-for-like * <u>Exception 1 to Section 150.0(h)1: Block loads, (the total load for all rooms combined that are served by the central equipment,) may be used for the purpose of system sizing for additions</u> >>
07	<u>Outdoor Design Condition Source (See Section 150.0(h)2)</u>	<< user select all that apply: *Reference Joint Appendix JA2; *ASHRAE Handbook; *The ACCA Manual J;	08	<u>Cooling Outdoor Design Temperature Selected (°F)</u>	<< user entry: numeric, x.x degF>>
07 09	<u>Heating Outdoor Design Temperature Selected (°F)</u> <u>Calculated Dwelling Unit Sensible Cooling Load (Btu/h)</u>	<< user entry: numeric, x.x degF>> <<user entry: numeric: xxxxx (allow n/a entry if "n/a equipment changeout, like-for-like" is selected in A06) >>	08 10	<u>Calculated Dwelling Unit Sensible Cooling Load (Btu/h)</u> <u>Calculated Dwelling Unit Heating Load (Btu/h)</u>	<<user entry: numeric: xxxxx (allow n/a entry if "n/a equipment changeout, like-for-like" is selected in A06) >>
11	<u>Calculated Dwelling Unit Heating Load (Btu/h)</u>	<<user entry: numeric: xxxxx (allow n/a entry if "n/a equipment changeout, like-for-like" is selected in A06) >>	09 12	Dwelling Unit Number of Bedrooms	<<<<calculated field: integer xx: if CertComplianceType=performance, then use as default the value referenced from CF1R-PRF or allow user to override the default and input a new value constrained to be greater than or equal to the default value from the CF1R-PRF; flag non-default values and report in project status notes field; elseif parent is not CF1R-PRF doc type, then user input the integer value xx>>
10 13	Determination of Mech01 type (this field not visible to user)	<<calculated field: if1 CertComplianceType=performance, then if2 CF1R-PRF Project Scope=one of the following two types: **Addition and/or Alteration **Newly Constructed - Addition Alone then display doc variation MCH-01d; elseif CF1R-PRF Project Scope=Newly Constructed, then display doc variation MECH01a endif2 elseif CertComplianceType=prescriptive additions/alterations, then display doc variation MECH01b, elseif CertComplianceType=prescriptive newly constructed, then display doc variation MECH01c			

		(this field not visible to user) endif1>>		
Notes: - The outdoor design temperatures for heating shall be ≥99.0% Heating Dry Bulb or the Heating Winter Median of Extremes values. - The outdoor design temperatures for cooling shall be ≤1.0% Cooling Dry Bulb and Mean Coincident Wet Bulb values.				

MCH-01a – Space Conditioning Systems Ducts and Fans - For use with Performance Certificate of Compliance
--

B. Design Space Conditioning (SC) System Component Specifications from CF1R

This table reports the space conditioning system features that were specified on the registered CF1R-PRF compliance document for this project.

<<require one row of data for each SC System identified on the CF1R report that is applicable to this dwelling unit; do not allow user to overwrite these referenced data >>

01	02	03	04	05	06	07	08	09	10	11
SC System ID/Name from CF1R	SC System Type	Heating System Type	Cooling System Type	Central Fan Ventilation Cooling System Type	Distribution System Type	Required Thermostat Type	Low Leakage Air-Handling Unit Status	Bypass Duct Status	Cooling Zoning Type	Cooling System Compressor Speed Type
<auto filled text: reference from CF1R>>	<< auto filled text: referenced from CF1R>>	<<if on the CF1R, Y02_ResidentialHeatingSystemType=VCHP, then allow user to select from list: *VCHP-Ducted, *VCHP-Ductless, *VCHP-Ducted+Ductless; else autofill from CF1R>> Note: assume the VCHP and multisplit system types will be included in CBECC, thus included in the allowed values in this field: *VCHP-ducted *VCHP-ductless *VCHP-ducted+ductless *multisplit HP-ducted *multisplit HP-ductless *multisplit HP-ducted+ductless *ducted mini-split HP	<<if on the CF1R, Y02_ResidentialHeatingSystemType=VCHP, then allow user to select from list: *VCHP-IndoorUnitDucted, *VCHP-IndoorUnitDuctless, *VCHP-IndoorUnitDucted+Ductless; else autofill from CF1R>> Note: assume the VCHP and multisplit system types will be included in CBECC, thus included in the allowed values in this field: *VCHP-ducted *VCHP-ductless *VCHP-ducted+ductless *multisplit AC-ducted *multisplit AC-ductless *multisplit AC-ducted+ductless *multisplit HP-ducted *multisplit HP-ductless *multisplit HP-ducted+ductless *ducted mini-split AC *ducted mini-split HP	<<if on the CF1R, Central Fan Vent Cooling credit is not claimed for this system or if value is not available from CF1R, then value=N/A, else autofill value from CF1R. allowed values are: *variable flow *fixed flow>>	<< If on the CF1R-PRF, Y02_ResidentialHeatingSystemType = VCHP-IndoorUnitDucted, VCHP-IndoorUnitDuctless, or VCHP-IndoorUnitDuctedandDuctless, then report N/A; else auto filled text: referenced from CF1R>>	<<auto filled text referenced from CF1R; Elseif value from parent CF1R-PRF = NonSetbackThermostat And B02_ResidentialSpaceConditioningSystemType = HeatPumpHeatingCooling And If B03_ResidentialHeatingSystemType = RoomHP Or B04_ResidentialCoolingSystemType = RoomHP, overwrite value and assign result = SetBackThermostat>>	<<if on CF1R LowLkgAH=true, then value= *Has Low Leakage Air Handler, elsif LowLkgAH=false or if value is not available from CF1R, then value= *None	<<if on CF1R HasBypass Duct=true, then value= *Has Bypass Duct, else value= *None; Elseif value is not available from CF1R, value = none >>	<<calculated field: if cooling system type (B04) = NoCooling, then display result=n/a elseif on CF1R IsZonal=true then value = *Zonally Controlled elseif IsZonal=false then value = *Not Zonal >>	<< calculated field: if cooling system type (B04) = NoCooling, then display result=n/a elseif on CF1R IsMultiSpeed=true, then value= *Multi-Speed , elsif IsMultiSpeed=false, then value= *Single Speed>>

Notes:

C. Design Space Conditioning (SC) System Compliance Requirements from CF1R

This table reports the space conditioning system features that were specified on the registered CF1R-PRF compliance document for this project.

<<require one row of data for each SC System listed in Section B; do not allow user to overwrite these referenced data>>

01	02	03	04	05	06a	06	07	08	09	10	11	12
SC System ID/ Name from CF1R	Heating Efficiency Type	Minimum Heating Efficiency Value	Heat Pump Heating Capacity @ 47°F	Heat Pump Heating Capacity @ 17°F	Cooling Efficiency Type	Minimum Cooling Efficiency SEER/SEER2	Minimum Cooling Efficiency EER/EER2/C EER	Minimum Cooling System Airflow Rate (CFM/ton)	Maximum SC System Fan Efficacy (W/CFM)	Modeled Duct R-Value	Central Fan Ventilation Cooling Airflow	Central Fan Ventilation Cooling Fan Efficacy
<<auto filled text: referenced from B01>>	<<If B03 = 'Combined Hydronic' ; 'Heat Pump DHW Combo'; 'Wood Heat'; Air To Water then report NA; Else auto filled text: referenced from CF1R for this system name>>	<<If B03 = 'Combined Hydronic'; 'Heat Pump DHW Combo'; 'Wood Heat'; Air To Water then report NA; Else auto filled text: referenced from CF1R for this system name>>	<< auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A >>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A>>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A>>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A >>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A>>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A>>	<<auto filled text: referenced from CF1R for this system name if the data is available; else if the system type on the CF1R does not provide this data, then result=N/A>>	<<calculated field: if CF1R flags requirement for a Verified Duct System Design, then display text: Verified Duct System Design else reference the R-value from the CF1R for this system name if the data is available; else if CF1R does not provide R-value data for this system, then result=N/A>>	<<if B05=N/A, then value= N/A, elseif B05= *fixed flow" then reference the fixed cool vent airflow value from the CF1R for this system, elseif B05= *variable flow" then value= the maximum cool vent airflow from the CF1R for this system>>	<<if B05=N/A, then value= N/A, else reference the value from the CF1R for this system>>

Notes:

D. Installed Space Conditioning (SC) System Component Information

<< require one row of data to be entered in this table for each of the quantity of space conditioning systems entered in A04. If SC system names from CBECC are installed more than once in this dwelling unit, then duplicate SC System names are allowed in column D01; Require each entry in D02 (area served) to be unique in this dwelling unit>>

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Conditioned Floor Area Served by the System (ft ²)	Heating System Type	Cooling System Type	Number of Indoor Units for this System	Distribution System Type	SC System Thermostat Type	Cooling Zoning Type	Cooling System Compressor Speed Type
<< User select applicable system name from a list comprised of the systems identified in column B01; If SC system names from CBECC are installed more than once in this dwelling unit, then duplicate SC System names are allowed in this field >>	<<user input, text, 15 characters maximum; Require each entry to be unique in this dwelling unit i.e. unique within the scope of this instance of the MCH-01>>	<< user input, numeric, xxxx; Require the sum of the values in this column to be equal to the value in A03 as condition of completion of the doc>>	<<reference value from B03 as default; do not allow user to override the following default values from B03: *VCHP- IndoorUnitDucted *VCHP- IndoorUnitDuctless *VCHP- IndoorUnitDucted+Ductless *ductless mini-split HP; *ductless VRF HP; *ducted mini-split HP *small duct high velocity HP; *multisplit HP-ducted *multisplit HP-ductless *multisplit HP-ducted+ductless *room HP; *air-to-water HP *ground-source HP otherwise allow user to override the default and pick one from list: *central gas furnace; *central split HP; *central packaged HP *central large packaged HP *boiler; *hydronic; *combined hydronic; *Heat Pump DHW Combo; *Wood Heat *hydronic+forced air; *combined hydronic+forced air; *hydronic HP, *hydronic HP+forced air; *gas wall furnace; *gas space heater; *electric ; *Wood Heat; *Packaged gas furnace;	<<auto filled text: reference value from B04 as default; do not allow user to override value>> note: allowed values in B04 may include: *central split AC; *central split HP *central packaged AC ; *central packaged HP *central large packaged AC ; *central large packaged HP *gas absorption AC *room AC; *room HP; *hydronic HP, *hydronic HP+forced air; *evaporative - direct *evaporative - indirect *evaporative - indirectdirect *evaporatively cooled condenser *Ice Storage AC *no cooling; *small duct high velocity AC *small duct high velocity HP *VCHP- IndoorUnitDucted *VCHP- IndoorUnitDuctless *VCHP- IndoorUnitDucted+Ductless *multisplit AC-ducted *multisplit AC-ductless *multisplit AC-ducted+ductless *multisplit HP-ducted	<<if [D04 or D05] = one of the following system types: *room HP *gas wall furnace; *gas space heater; *electric ; *Wood Heat; *Packaged gas furnace *central packaged AC ; *central packaged HP; *central large packaged AC; *central large packaged HP *room AC; *room HP; *evaporative - direct *evaporative - indirect *evaporative - indirectdirect then text value=N/A, elseif B05= one of the following two values: *variable flow *fixed flow, then value=1, elseif the CF1R requires use of a Central Fan Integrated (CFI) IAQ Ventilation system, then value=1, else default integer value =1; allow user to overwrite the default to enter one of the following two: 1:an integer value greater than 1; 2:text value=N/A >>	<<if D04= *VCHP-Ducted then value in this field= *LowLIcod - Verified low-leakage ducts in conditioned space, elseif D04= *VCHP-Ductless then value in this field= *DuctsNone - Air distribution systems without ducts, elseif D04= *VCHP-Ducted+Ductless then value in this field= *Multiple split Indoor Units combined Ducted and Ductless. else reference value from B06 as default. Allow user to overwrite only the following default values from B06: *DuctsAttic *DuctsGarage *DuctsOutdoor *N/A; If overriding pick one from list: *DuctsAttic - Ducts located overhead in unconditioned attic *DuctsCrawl - Ducts located underfloor in unconditioned crawl space *DuctsGarage - Ducts located in an unconditioned garage *DuctsInEx12 - Ducts located within the	<<reference value from B07 as default; allow user to override the default and pick one from list: *setback Thermostat; *not-setback Thermostat *Occupant Controlled Smart Thermostat (OCST) per JA5; *Energy Management Control System (EMCS)>>	<<calculated field: reference value from B10 as default; else if cooling system type (D05) = NoCooling, then override default and display result=NA; else allow user to override the default and pick one from list: *Zonally Controlled, *Not Zonal; flag non-default values and report in project status notes field; a revised CF1R may be required>>	<<calculated field: reference value from B11 as default; else: if cooling system type (D05) = NoCooling, then override default and display result=n/a; else: allow user to override the default and pick one from list: *Multi-Speed *Single Speed flag non-default values and report in project status notes field; a revised CF1R may be required>>

			*SPVHP; *PTHP; flag non-default values and report in project status notes field; a revised CF1R may be required >>	*multisplit HP-ductless *multisplit HP-ducted+ductless *ductless mini-split AC; *ductless mini-split HP; *ductless VRF AC *ductless VRF HP; *ducted mini-split AC *ducted mini-split HP *air-to-water HP *ground-source HP; *SPVAC; *SPVHP; *PTAC; *PTHP; note: cooling system type "No Cooling" is the flag for heating-only system type>>		conditioned space (except < 12 lineal ft) *DuctsInAll - HVAC system(s) with all HVAC ducts located in conditioned space *DuctsNone - Air distribution systems without ducts *DuctsOutdoor - Ducts located in exposed outdoor locations *LowLICod - Verified low-leakage ducts in conditioned space *Ducts located in multiple places; *Multiple split Indoor Units combined Ducted and Ductless. flag non-default values and report in project status notes field; a revised CF1R may be required >>			
Notes:									

For information and data collection only. Not valid until recorded with an ECC provided

E. Installed Heating Equipment Information (not heat pumps).

<<If all of the SC Systems listed in Section D have a value in D04 = one of the heat pump types (see list that follows), then display the section does not apply message;
else for each of the SC Systems in section D for which the heating System Type listed in D04 ≠ one of the heat pump types in the list that follows below; do the following two actions:

1:[require one row of data for each of the SC systems in section D column D02 for which D06=N/A];

2:[for systems for which D06 ≥ 1, and D04= central gas furnace; require one row of data for each of the quantity of indoor units specified in D06 for that system].

*central split HP;
*central packaged HP
*central large packaged HP
*ductless mini-split HP;

*hydronic HP,
*hydronic HP+forced air;
*room HP;
*ducted mini-split HP

*small duct high velocity HP;
*ductless VRF HP
*air-to-water HP
*ground-source HP

*VCHP-Ducted
*VCHP-Ductless
*VCHP-Ducted+Ductless

*multisplit HP-ducted
*multisplit HP-ductless
*multisplit HP-ducted+ductless
*Heat Pump DHW Combo >>

01	02	03	04	05	06	07	08	09	10	11
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Does Indoor Unit Provide CFI IAQ Ventilation?	Indoor Unit Duct Status	Heating Efficiency Type	Heating Efficiency Value	Heating Unit Manufacturer	Heating Unit Model Number	Heating Unit Serial Number	Rated Heating Capacity, Output (Btu/h)
<<auto filled from D01>>	<<auto filled from D02>>	<< if value in D06=N/A, then value=N/A elseif value in D06=1, then value autofilled from D02; else user input, text, 15 characters maximum; as default, require value to be unique in this dwelling unit (i.e. unique within the scope of this instance of the MCH-01) except for the case when all the following three conditions are true: 1:[E01=G01] 2:[E02=G02] 3:[D04=central gas furnace] allow user to override the default uniqueness rule if necessary>>	<<if D06 > 1, then value=no; elseif IAQ vent system type for this dwelling on the CF1R=one of the following three, *Balanced, *Balanced ERV *Balanced HRV then value=no, elseif D06=N/A, and D04=Packaged gas furnace, then user pick one from list: *Yes *No else, user pick one from list: *Yes *No>>	<< if the distribution system type value in D07 =DuctsNone, then value=Ductless; elseif, D07=one of the Ducted types: *DuctsAttic, *DuctsCrawl, *DuctsGarage, *DuctsInEx12, *DuctsInAll, *DuctsOutdoor, *LowLlCod, *Ducts located in multiple places, then user pick one of the following two values: *Ducted>10ft length *Ducted ≤10ft length else, if D07=- *Multiple split Indoor Units Mixed Ducted and Ductless, then user pick one of the following three values: *Ductless *Ducted >10ft length *Ducted ≤10ft length>>	<<reference value from C02; note: values may be *AFUE; *COP; *HSPF; *HSPF2; or *NA >>	<<If C03 = NA, then report NA; else user input, numeric, 100.0≥xx.x≥0.0; and check value must be ≥ value in C03, to comply; else flag non-compliant value and do not allow registration to proceed >>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<user input, numeric, xxxxxx>>	

Notes:

F. Installed Cooling System Outdoor Condensing Unit or Package Unit Equipment Information (not heat pumps)

<< if all of the SC Systems listed in Section D have a value in D05= No Cooling, then display the section does not apply message;

else require one row of data to be entered in this table for each of the SC Systems listed in Section D for which D05≠no cooling and the Cooling System Type listed in D05 ≠ one of the heat pump types in the following list:

*central split HP;	*ductless mini-split HP;	*small duct high velocity HP;	*VCHP-Ducted	*multisplit HP-ducted
*central packaged HP	*hydronic HP,	*ductless VRF HP	*VCHP-Ductless	*multisplit HP-ductless
*central large packaged HP	*hydronic HP+forced air;	*air-to-water HP	*VCHP-Ducted+Ductless	*multisplit HP-ducted+ductless>>
*ducted mini-split HP	*room HP;	*ground-source HP		

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Cooling Efficiency SEER/SEER2	Cooling Efficiency EER/SEER2/CEER	Condenser or Package Unit Manufacturer	Condenser or Package Unit Model Number	Condenser or Package Unit Serial Number	System Cooling Capacity at Design Conditions (Btu/h)	Condenser Nominal Cooling Capacity (ton)	Condenser Rated Cooling Capacity (Btu/h)
<<auto filled from D01>>	<<auto filled from D02>>	<< if value in C06=N/A, then result=NA; else prompt user to input numeric value, xx.x; and check value must be ≥ value in C06, to comply; else flag non-compliant value and do not allow registration to proceed>>	<< if value in C07=N/A, then result=NA; else prompt user to input, numeric value, xx.x; if B04 = "central packaged AC", and C06a=EER/SEER, value must be ≥ 11.0 and ≥ C07, then the system complies; elseif B04 = "central split AC", C06a=SEER/SEER, and F03 ≥ 16.0, then F04 must be ≥ 10.2 and ≥ C07, then the system complies; else if B04 = "central split AC", and F03 ≥ 16, then F04 must be ≥ 10.2 and ≥ C07 elseif B04 = "central split AC", C06a=EER/SEER, and F10 < 45000, then value must be ≥ 12.2 and ≥ C07, then the system complies;	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<user input, numeric, xxxxxx>>	<<user input, numeric, x.xx>>	<<user input, numeric, xxxxxx>>

			elseif B04 = "central split AC", C06a=EER/SEER, and F10 ≥ 45000, value must be ≥ 11.7 and ≥ C07, then the system complies; elseif B04 = "central split AC", C06a=SEER2/EER2, and F03 ≥ 15.2, then F04 must be ≥ 9.8 and ≥ C07, then the system complies; elseif B04 = "central split AC", C06a=EER2/SEER2, and F10 < 45000, then value must be ≥ 11.7 and ≥ C07, then the system complies; elseif B04 = "central split AC", C06a=EER2/SEER2, and F10 ≥ 45000, value must be ≥ 11.2 and ≥ C07, then the system complies; else (for all other systems) if value is ≥ C07, then the system complies; else flag non-compliant value and do not allow registration to proceed>>						
Notes:									

G. Installed Split System Indoor Unit (Coil or Fan Coil) Equipment Information - applicable to DX or hydronic, heating or cooling, coils and fan coil units.

Systems with more than one indoor coil or fan coil unit (e.g. multi-split systems) shall provide information for each of the system indoor unit coils or fan coil units.

<<if none of the SC Systems listed in Section D have a value in either D04 or D05 = one of the system types in the list that follows below, then display the section does not apply message;
else for each of the SC Systems listed in Section D for which one of the System Types listed in either D04 or D05 is one of the system types in the list that follows below, require one row of data to be entered in this table for each of the quantity of indoor units specified in D06 for that system.

*central split AC; *central split HP *ductless mini-split AC; *ductless mini-split HP; *ducted mini-split HP	*hydronic + forced air; *combined hydronic + forced air; *hydronic HP+forced air; *gas absorption AC; *ducted mini-split AC	*evaporatively cooled condenser; *Ice Storage AC; *small duct high velocity AC; *small duct high velocity HP;	*ductless VRF AC; *ductless VRF HP; *air-to-water HP *ground-source HP	*VCHP-Ducted *VCHP-Ductless *VCHP-Ducted+Ductless	*multisplit AC-ducted+ductless *multisplit AC-ducted *multisplit AC-ductless	*multisplit HP-ducted *multisplit HP-ductless *multisplit HP-ducted+ductless *Heat Pump DHW Combo >>
--	---	--	---	---	--	---

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Indoor Unit Type	Indoor Unit Duct Status	Does Indoor Unit Provide CFI IAQ Ventilation?	Indoor Unit Manufacturer	Indoor Unit Model Number	Indoor Unit Serial Number	Indoor Unit Nominal Cooling Capacity (ton)
<<auto filled from D01>>	<<auto filled from D02>>	<<if value in D06> 1, and ALL of the following three conditions are true: 1:[E01=G01] 2:[E02=G02] 3:[D04=central gas furnace] then value = same value as E03; elseif value in D06=1, then value autofilled from D02; else user input, text, 15 characters maximum; as default, require value to be unique in this dwelling unit (i.e. unique within the scope of this instance of the MCH-01), except for the case when all the following three conditions are true: 1:[E01=G01] 2:[E02=G02] 3:[D04=central gas furnace] allow user to override the default uniqueness rule if necessary>>	<<user pick from list: *HP coil *AC Coil *fancoil AHU *non-furnace AHU+coil>>	<<if value in D06> 1, and ALL of the following three conditions are true: 1:[E01=G01] 2:[E02=G02] 3:[D04=central gas furnace] then value = same value as E05; elseif the distribution system type value in D07 =DuctsNone, then value=Ductless; elseif, D07=one of the Ducted types: *DuctsAttic, *DuctsCrawl, *DuctsGarage, *DuctsInEx12, *DuctsInAll, *DuctsOutdoor, *LowLICod, *Ducts located in multiple places, then user pick one of the following two values: *Ducted>10ft length *Ducted ≤10ft length else, if D07=- *Multiple split Indoor Units Mixed Ducted and Ductless, OR D04 = multisplit HP-ducted+ductless Or	<<if value in D06> 1, and ALL of the following three conditions are true: 1:[E01=G01] 2:[E02=G02] 3:[D04=central gas furnace] then value = same value as E04; elseif D06> 1, then value=no; elseif IAQ vent system type for this dwelling on the CF1R= Balanced, then value=no, else, user pick one from list: *Yes *No>>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<if the following three conditions are ALL true: condition 1:[D06 > 1], condition 2:[system type in D04 or D05=one of the following two values: {VCHP-Ducted}, {VCHP -Ducted+Ductless}} condition 3:[G05= one of the following two values: {Ducted >10ft length} {Ducted ≤10ft length}] then user input numeric value, x.xx, else display text: "value not required">>

				VCHP-IndoorUnitDucted+Ductless then user pick one of the following three values: *Ductless *Ducted >10ft length *Ducted ≤10ft length>>					

Notes:

H. Installed Heat Pump System – Split System Condensing Unit or Package Unit Equipment Information

<<<if none of the SC Systems listed in Section D have a value in D04 or D05 = one of the heat pump types (see list that follows), **then** display the section does not apply message; **else** require one row of data to be entered in this table for each of the SC Systems for which the Cooling System Type listed in D04 or D05 = one of the heat pump types in the following list:

- *central split HP;
- *central packaged HP
- *central large packaged HP
- *ductless mini-split HP;
- *ducted mini-split HP
- *room HP
- *hydronic HP,
- *hydronic HP+forced air;
- *small duct high velocity HP;
- *ductless VRF HP
- *VCHP-Ducted
- *VCHP-Ductless
- *VCHP-Ducted+Ductless
- *multisplit HP-ducted
- *multisplit HP-ductless
- *multisplit HP-ducted+ductless
- *air-to-water HP
- *ground-source HP
- *Heat Pump DHW Combo >>

01	02	03	04	05
SC System ID/Name from CF1R	SC System Description of Area Served	Condenser or Package Unit Manufacturer	Condenser or Package Unit Model Number	Condenser or Package Unit Serial Number
<<auto filled from D01>>	<<auto filled from D02>>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>	<<user input alphanumeric text string max 50 characters>>

Notes:

I. Installed Heat Pump System – Efficiency and Performance Compliance Information

<<<if none of the SC Systems listed in Section D have a value in D04 or D05 = one of the heat pump types (see list that follows), then display the section does not apply message; else require one row of data to be entered in this table for each of the SC Systems for which the Cooling System Types listed in D04 or D05 = one of the heat pump types in the following list:

- | | | | | |
|----------------------------|--------------------------|-------------------------------|-----------------------|--------------------------------|
| *central split HP; | *ductless mini-split HP; | *small duct high velocity HP; | *VCHP-Ducted | *multisplit HP-ducted |
| *central packaged HP | *hydronic HP, | *ductless VRF HP | *VCHP-Ductless | *multisplit HP-ductless |
| *central large packaged HP | *hydronic HP+forced air; | *air-to-water HP | *VCHP-Ducted+Ductless | *multisplit HP-ducted+ductless |
| *ducted mini-split HP | *room HP | *ground-source HP | | *Heat Pump DHW Combo >> |

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Heating Efficiency Type	Heating Efficiency Value	System Rated Heating Capacity at 47°F	System Rated Heating Capacity at 17°F	System Rated Cooling Efficiency SEER /SEER2	System Rated Cooling Efficiency EER /EER2/CEER	System Cooling Capacity at Design Conditions (Btu/h)	Condenser Nominal Cooling Capacity (ton)
<<auto filled from D01>>	<<auto filled from D02>>	<<reference value from C02; note: values may be *AFUE; *COP; *HSPF; *HSPF2; or *NA>>	<<If C03 = NA, then report NA; Else user input, numeric, 100.0≥xx.x≥0.0; and for all systems except for those with a value in D04= one of the following three: *VCHP-Ducted *VCHP-Ductless *VCHP-Ducted+Ductless, check value must be ≥ value in C03 to comply; else flag non-compliant value and do not allow registration to proceed>>	<< if value in C04=N/A, then result=NA; else user input, numeric, xx.x; check value must be ≥ value in C04 to comply; else flag non-compliant value and do not allow registration to proceed>>	<< if value in C05=N/A, then result=NA; else prompt user to input one of the following 2 options: 1: user select text value="Certification Directory Does Not Report a Value" 2: user enter numeric value, xx.x; and check value must be ≥ value in C05 to comply; else flag non-compliant value and do not allow registration to proceed>>	<< if value in C06=N/A, then result=NA; else user input, numeric, xx.x; and for all systems except for those with a value in [D04 or D05] = one of the following three: *VCHP-Ducted *VCHP-Ductless *VCHP-Ducted+Ductless, check value must be ≥ value in C06, to comply; else flag non-compliant value and do not allow registration to proceed>>	<< if value in C07=N/A, then result=NA; else user input, numeric, xx.x; and for all systems except for those with a value in [D04 or D05] = one of the following three: *VCHP-Ducted *VCHP-Ductless *VCHP-Ducted+Ductless, check value must be ≥ value in C07 to comply; else flag non-compliant value and do not allow registration to proceed>>	<<user input, numeric, xxxxxx>>	<<user input, numeric, x.x>>

Notes:

J. Installed Duct System information

<<if all of the SC Systems listed in Section D have a Distribution System Type value in D07 =DuctsNone - Air distribution systems without ducts, then display the section does not apply message;
else require one row of data in this table for each space conditioning system in section E field E02 that meets the following two conditions: 1:[D04=Packaged Gas Furnace] 2:[D07≠ DuctsNone].
Also require one row in this table for each indoor unit in section E field E03 that meets the following two conditions: 1:[value in D04=central gas furnace], 2:[the value in E03 ≠ G03],
Also require one row in this table for each space conditioning system in section F field F02 that meets the following three conditions: 1:[value in D05=central packaged AC, or central large packaged AC], 2:[the same packaged unit is not already listed in section E thus E02≠F02]; 3:[value in D07=DuctsNone],
Also require one row in this table for each space conditioning system in Section H field H02 that meets the following three conditions: 1:[value in D05=central packaged HP, or central large packaged HP], 2:[the same packaged unit is not already listed in section E thus E02≠H02]; 3:[value in D07=ductsNone]
Also require one row of data in this table for each indoor unit in G03 for which the value in G05 = one of the following two values [*Ducted>10ft length; *Ducted ≤10ft length].>>

01	02	03	04	05	06	07	08	09	10	11	12	13	14
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Supply Duct Location	Supply Duct R-Value	Return Duct Location	Return Duct R-Value	Exception from Min R-Value	Method of compliance with Airflow and Fan Efficacy Req's in 150.0(m)13	Bypass Duct Status	Number of Air Filter Devices on Indoor Unit	Can Approved Airflow Protocols be used to test this System?	Can Approved Fan Efficacy Protocol be used to test this system?	Total Duct Length
<<auto filled D01>>	<<auto filled from D02>>	<< if system type in D04=[Packaged Gas Furnace], then value auto filled from D02, elseif system type in [D04 or D05] = one of the following four types: 1: central packaged AC ; 2: central packaged HP 3: central large packaged AC ; 4: central large packaged HP then value auto filled from D02, else reference applicable values from E03 and G03 >>	<< if value in D07= [Multiple split Indoor Units combined Ducted and Ductless] then pick one value from list below, else reference value from D07 as default. Allow user to overwrite only the following default values from D07: *R-0 *R-2.1 *R-4.2, *R-6, *R-8, *R-10, *R-12; *DuctsAttic *DuctsGarage *DuctsOutdoor If overriding pick one from list: *conditioned space-entirely, *conditioned space -except 12ft, *unconditioned attic, *unconditioned crawl space, *controlled ventilation crawl space	<< calculated field: if C10 =Verified Duct System Design, then display text: Verified Duct System Design; else user pick from list: *R-0 *R-2.1 *R-4.2, *R-6, *R-8, *R-10, *R-12; *DuctsAttic *DuctsGarage *DuctsOutdoor and check value: must be ≥ value in C10 to comply subject to the following exceptions: if D07= *LowLICod - Verified low-leakage ducts in conditioned space, then <R-6complies; elseif J08=	<< if value in D07= [Multiple split Indoor Units combined Ducted and Ductless] then pick one value from list below, else reference value from D07 as default. Allow user to overwrite only the following default values from D07: *DuctsAttic *DuctsGarage *DuctsOutdoor; If overriding pick one from list: *conditioned space-entirely, *conditioned space -except 12ft, *unconditioned attic, *unconditioned crawl space, *controlled ventilation crawl space *unconditioned garage, *unconditioned basement, *outdoors *Ducts located in multiple places	<< calculated field: if C10 =Verified Duct System Design, then display text: Verified Duct System Design; else user pick from list: *R-0 *R-2.1, *R-4.2, *R-6, *R-8, *R-10, *R-12; and check: value must be ≥ value in C10 to comply, but subject to the following exceptions: if D07= *LowLICod - Verified low-leakage ducts in conditioned space, then <R-6complies;	<< Default Value=No Exceptions, allow user to override the default and select one of the following two values: *portions of uninsulated or <R-6 ducts in conditioned space if values in both J04 and J06= *conditioned space-entirely, then also allow user to select the following value: *Ducts *uninsulated or *<R-6 ducts entirely in conditioned space>>	<< if System Type in D05=no cooling, then result = Exempt - No Cooling; elseif D04 or D05=one of the following five system types: *evaporative - direct, *evaporative - indirect, *VCHP-Ducted *VCHP-Ducted+Ductless then text value = Exempt System Type; elseif J12=no, then result = "Exempt - Approved Protocols N/A"; elseif CF1R-PRF indicates HERSECC Verification=required, AND one or more of the following seven (7) conditions is true: (1) value in C09 < 0.58 and D04≠ one of the following two: **central gas furnace **Packaged gas furnace (2) value in C09 < 0.62 and D05 = one of the following two: **small duct high velocity HP **small duct high velocity AC (3) value in C09 < 0.45 and D04 = one of the following two: **central gas furnace **Packaged gas furnace	<<calculated field: reference value from B09 as default; else : allow user to override the default and pick one from following two: *Has Bypass Duct, *None flag non-default values and report in project status notes field; a revised CF1R may be required >>	<<user enter integer value>> note: this value will determine number or rows per indoor unit in the next section>>	<< if system type in D04 or D05 is one of the following system types: *multisplit HP-ducted *multisplit HP-ducted+ductless *multisplit AC-ducted *multisplit AC-ducted+ductless then value=no, elseif system type in D04 or D05 is one of the following system types: *central split AC; *central split HP *central packaged AC ; *central packaged HP *central large packaged AC *central large packaged HP, then value=Yes, else user pick one of the following two values from list: **yes **no check: if value=no, then report in project status notes field that exemption from mandatory HERSECC verification of system	<< if D04 or D05 = one of the following two types: 1:[VCHP-Ducted] 2:[VCHP-Ducted+Ductless] then text value=[Exempt System Type], elseif system type in D04 or D05 is one of the following system types: *multisplit HP-ducted *multisplit HP-ducted+ductless *multisplit AC-ducted+ductless then value=no, elseif system type in D04 or D05 is one of the following six system types: *central split AC; *central split HP *central packaged AC ; *central packaged HP *central large packaged AC *central large packaged HP, then value=Yes, else user pick one of the following two values from list: **yes **no	<< if there is an applicable value in [either E05 or G05]= [Ducted> 10ft length], then value=[>10ft] elseif there is an applicable value in [either E05 or G05]= [Ducted ≤10ft length], then value=[≤10ft] else user pick one text value from the following 2: *(>10ft) *(<10ft)>

			*unconditioned garage, *unconditioned basement, *outdoors *Ducts located in multiple places *Verified low-leakage ducts entirely in conditioned space flag non-default values and report in project status notes field; a revised CF1R may be required >>	*Ducts <R-6 entirely in Conditioned Space, then <R-6 complies; else flag non-compliant value and do not allow registration to proceed >>	Verified low-leakage ducts entirely in conditioned space flag non-default values and report in project status notes field; a revised CF1R may be required >>	elseif J08= *Ducts <R-6 entirely in Conditioned Space, then <R-6 complies; else flag non-compliant value and do not allow registration to proceed >>	(4) value in C08 > 350 and D05 ≠ one of the following two: **small duct high velocity HP **small duct high velocity AC (5) value in C08 > 250 and D05 = one of the following two: **small duct high velocity HP **small duct high velocity AC (6) D09=Zonally Controlled (7) either of E04 or G06=yes (is CFI Vent Sys), then result = HERSECC Verified Fan Efficacy and Airflow Rate; elseif CF1R-PRF indicates HERSECC Verification=required, then user select one from following two: *HERSECC Verified Fan Efficacy and Airflow Rate; *HERSECC verified Return Duct Design per Table 150.0-B, C>>		airflow has been claimed. Enforcement agency confirmation is recommended also report in project status notes field that better than minimum EER₂ or SEER₂ cannot not be claimed for performance compliance credit if the system cannot comply with the required HERSECC verification; a revised CF1R may be required>>	**no check: if value=no, then report in project status notes field that exemption from mandatory HERSECC verification of system fan efficacy has been claimed. Enforcement agency confirmation is recommended, also report in project status notes field that better than minimum EER₂ or SEER₂ cannot be claimed for performance compliance credit if the system cannot comply with the required HERSECC verification; a revised CF1R may be required>>	
Notes:											

K. Installed Air Filter Device Information

Mandatory requirements for air filter devices are specified in Section 150.0(m)12. The installer shall place a sticker in or near each filter grille that displays the design airflow rate for that filter grille/rack and the maximum allowed clean filter pressure drop at the design airflow rate. This will inform the occupant of the airflow vs pressure drop performance required for replacement air filters.

<<if all of the SC Systems listed in Section D have a Distribution System Type value in D07 =DuctsNone - Air distribution systems without ducts , then display the section does not apply message;
elseif there are no duct systems in section J for which J14=[>10ft]];
then display the section does not apply message;

else require one row of data (each) for the quantity of air filter devices in J11 for each of the duct systems in section J (J03) for which J14=[>10ft]>>

01	02	03	04	05	06	07	08	09	10	11	12	13
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	Air Filter Name or Description of Location	Air Filter Rack Type	Design Airflow Rate for Air Filter Device (cfm)	Air Filter Nominal Depth (inch)	Air Filter Nominal Length (inch)	Air Filter Nominal Width (inch)	Air Filter Calculated Nominal Face Area (inch ²)	Air Filter Required Minimum Face Area (inch ²)	Face Area Compliance	Design Allowable Pressure Drop for Air Filter Device (inch W.C.)
<<auto filled from D01>>	<<auto filled from D02>>	<<auto filled from J03	<<user input text, maximum 20 characters>>	<<user select from list: * Filter Grille * Mounted at air handler * Mounted in line between return grille and air handler >>	<<user enter numeric, xxxx>>	<<user enter integer value ≥1 >>	<<user enter integer value ≥1.00 >>	<<user enter integer value ≥1.00 >>	<<calculate d value= K08*K09 >>	<<if K07=1, then calculated value=(K06 ÷ 150) * 144; elseif system type value in either D04 or D05= one of the following two: *VCHP Indoor Units -Ducted, *VCHP Indoor Units -Ducted+Ductless, then value = 0.1; elseif value in K07=1, then value = 0.1; else user enter value, numeric, 1.5≥x.xx≥0.01 >>	<<if value in K11= "specified by system designer", then display text: "specified by system designer"; elseif K10≥K11, then display text: "complies", else display text:"does not comply">>	<<if system type value in either D04 or D05= one of the following two: *VCHP Indoor Units -Ducted, *VCHP Indoor Units -Ducted+Ductless, then value = 0.1; elseif value in K07=1, then value = 0.1; else user enter value, numeric, 1.5≥x.xx≥0.01 >>

Notes:

L. Air Filter Device Requirements

<<if section K does not apply, then display the section does not apply message; else display this section>>

Mandatory Air Filter Device Requirements can be found in Section 150.0(m)12A-E. Some mandatory requirements may apply in addition to those listed below.

01	All recirculated air and all outdoor air (including make up air) supplied to the occupiable space is filtered before passing through the system's thermal conditioning components.
02	The space conditioning system shall be designed to accommodate the clean-filter pressure drop imposed by the system air filter device(s). The design airflow rate and maximum allowable clean-filter pressure drop at the design airflow rate applicable to each air filter shall be determined by the system designer. The system installer shall affix a sticker/label to each system air filter grille/rack location that discloses the filter's design airflow rate and the filter's maximum allowable clean-filter pressure drop at the design airflow rate. The sticker/label shall be permanently affixed to the air filter device, readily legible, and visible to a person replacing the air filter.
03	All system air filter devices shall be located and installed in such a manner as to allow access and regular service by the system owner.
04	The system shall be provided with air filters having a designated efficiency equal to or greater than MERV 13 when tested in accordance with ASHRAE Standard 52.2, or a particle size efficiency rating equal to or greater than 50% in the 0.30-1.0 µm range and equal to or greater than 85 percent in the 1.0-3.0 µm range when tested in accordance with AHRI Standard 680.
05	The system shall be provided with air filters that have been labeled by the manufacturer to disclose efficiency and pressure drop ratings that conform to the efficiency and pressure drop requirements for the air filter grilles/racks.
06	Filter racks or grilles shall use gaskets, sealing, or other means to close gaps around inserted filters and prevent air from bypassing the filter.

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.

For information and data only. Not valid until registered with the ECC provider

M. HERSECC Verification Requirements for Duct Systems

<<if all of the SC Systems listed in Section D have a Distribution System Type value in D07 =DuctsNone - Air distribution systems without ducts , then display the section does not apply message;
else require one row of data in this table for each of the indoor units listed in J03>>

01	02	03	04	05	06	07	08	09	10
SC System ID/Name from CF1R	SC System Description of Area Served	Indoor Unit Name or Description of Area Served	MCH-20 Duct Leakage Test	MCH-21 Duct Location Verification	MCH-22 AHU Fan Efficacy (W/cfm)	MCH-23 AHU Airflow Rate (cfm/ton)	MCH-28 Return Duct Design - Table 150.0-B or C	MCH-29 Supply Duct Surface Area R-Value Buried Ducts	MCH-30 Central Fan Ventilation Cooling Credit
<<auto filled from D01>>	<<auto filled from D02>>	<<autofilled, reference value from J03>>	<< If D04 or D05 = VCHP-Ducted or VCHP-Ducted+Ductless, then result = yes; else reference information from the CF1R (if the CF1R flags the requirement for HERSECC verification of duct leakage for the system ID/Name in M01, then display result=yes)>>	<<if the value in J08= *uninsulated or <R-6 ducts in conditioned space then result=yes Elseif value in B06= one of the following: *DuctsInEx12; *DuctsInAll; then display result in this field=yes; else display result=no>>	<<if J13=no, then result= no elseif J09 result is Fan Efficacy and Airflow Rate, then result is yes, elseif either E04 or G06 = yes (CFI IAQ ventilation), then result= yes; else result=no>>	<<if D04 or D05 = one of the following two system types: *VCHP-Ducted *VCHP-Ducted+Ductless then result=yes elseif J09 result is Fan Efficacy, and Airflow Rate then result = yes, elseif N03=yes, then if value in M08=no, then value in this field=yes elseif either E04 or G06 = yes (CFI IAQ ventilation), then result= yes; else result=no>>	<<if J09 result is Return Duct Design per Table 150.0-B, C; then result=yes else result=no>>	<< If D04 or D05 = VCHP-Ducted or VCHP-Ducted+Ductless, then result = no; else reference information from the CF1R (if the CF1R flags the requirement for HERSECC verified duct design (Supply Duct Surface Area, R-Value, or Buried Ducts), then result=yes, else result=no)>>	<<calculated field: if B05 = one of the following two values: *variable flow *fixed flow then result=yes, elseif B05=N/A, then result=no>>

Notes:

N. HERSECC Verification Requirements for Space Conditioning Equipment

<<require one row of data in this table for each of the SC Systems listed in F01 and H01>>

01	02	03	04	05
SC System ID or Name from CF1R	SC System Description of Area Served	MCH-25 Refrigerant Charge	MCH-26 Rated SC System Equipment Verification	MCH-33 VCHP Compliance Credit
<<auto filled from D01>>	<<auto filled from D02>>	<<calculated field: if the CF1R flags the requirement for HERSECC verification of Refrigerant Charge; then result=yes, elseif B04 ≠ D05, and A02 = one of the following values: 2, 8, 9, 10, 11, 12, 13, 14, 15, then result = yes; else result=no>>	<<if N01 is one of the HP systems listed in H01, then result = yes; elseif B03 or B04=one of the following three system types: *ductless mini-split AC *ductless VRF AC; *ductless multi-split AC *ducted mini-split AC then result=no elseif B04={Small Duct High Velocity AC system}, and C06 > 12, then result=yes. elseif C06 = SEER then value must be >15; C06=SEER2 then value must be > 14.3, then result=yes; elseif the following three conditions are true: 1:[B04 = {central packaged AC}], 2:[C07 ≠N/A], 3:[C07 > 11.0], then result = yes. elseif B04 = {central split AC} and C06a=EER/SEER, and both of the following two criteria are true: 1:- [C07 > 11.7]; 2:- [F10 ≥ 45000]; then result=yes;	<<if D04 or D05=one of the following three system types: *VCHP-Ducted *VCHP-Ductless *VCHP -Ducted+Ductless then result in this field=yes, else result in this field=no>>

			elseif B04 = {central split AC} and C06a=EER/SEER, and both of the following two criteria are true: 1: [C07 > 12.2]; 2: [F10 < 45000]; then result=yes; elseif B04 = {central split AC} and C06a=EER2/SEER2, and both of the following two criteria are true: 1: [C07 > 11.2]; 2: [F10 ≥ 45000]; then result=yes; elseif B04 = [central split AC] and C06a=EER2/SEER2, and both of the following two criteria are true: 1: [C07 > 11.7]; 2: [F10 < 45000]; then result=yes; else result=no>>	
Notes:				

O. Space Conditioning Systems, Ducts and Fans – Mandatory Requirements and Additional Measures

Additional mandatory requirements from Section 150.0 that are not listed here may be applicable to some systems. These requirements may be applicable to only newly installed equipment or portions of the system that are altered. Existing equipment may be exempt from these requirements.

Heating Equipment

01	Equipment Efficiency: All heating equipment must meet the minimum efficiency requirements of Section 110.1 and Section 110.2(a) and the Appliance Efficiency Regulations.
02	Controls: All unitary heating systems, including heat pumps, must be controlled by a setback thermostat. These thermostats must be capable of allowing the occupant to program the temperature set points for at least four different periods in 24 hours. See Sections 150.0(i), 110.2(bc).
03	Sizing: Heating load calculations must be done on portions of the building served by new heating systems to prevent inadvertent undersizing or oversizing. See sections 150.0(h)1 and 2 and the exception.
04	Furnace Temperature Rise: Central forced-air heating furnace installations must be configured to operate at or below the furnace manufacturer's maximum inlet-to-outlet temperature rise specification. See Section 150.0(h)4.
05	Standby Losses and Pilot Lights: Fan-type central furnaces may not have a continuously burning pilot light. Section 110.5 and Section 110.2(d).

Cooling Equipment

06	Equipment Efficiency: All cooling equipment must meet the minimum efficiency requirements of Section 110.1 and Section 110.2(a) and the Appliance Efficiency Regulations.
07	Refrigerant Line Insulation: All refrigerant line insulation in split system air conditioners and heat pumps must meet the R-value and protection requirements of Section 150.0(j) 12 and 23 , and Section 150.0(m)9.
08	Condensing Unit Location: Condensing units shall not be placed within 5 feet of a dryer vent outlet. See Section 150.0(h)3A.
09	Liquid Line Filter Drier: A liquid line filter drier shall be installed according to the manufacturer's specifications 150.0(h)3B.
10	Sizing: Cooling load calculations must be done on portions of the building served by new cooling systems to prevent inadvertent undersizing or oversizing. See Section 150.0(h)1 and 2 and the exception.

Cooling and Heating Equipment (Additional requirements):

11	System Selection: See section 150.0(h)5 A. Equipment sizing and selection shall meet the cooling and heating loads of Section 150.0(h)1 and 2. B. Systems shall be sized based on ACCA Manual S-2023 in accordance with these requirements: iv. Cooling Capacity: There is no limit on the minimum capacity. v. Furnaces: Heating capacity shall be sized based on ACCA Manual S-2023, Table N2.5. vi. Heat Pump Heating Capacity: a. Minimum: Heating systems are required to have a heating capacity meeting the minimum requirements of the CBC not including any supplementary heating. b. Maximum: There is no limit on the maximum heating capacity.
12	Defrost: See section 150.0(h)6 and the exceptions. A. If a heat pump is equipped with an installer adjustable defrost delay timer, the delay timer shall be set to greater than or equal to 90 minutes. B. The installer shall certify on the Certificate of Installation (CF2R) that the control configuration has been tested in accordance with the testing procedure in the CF2R. Exception 1 to Section 150.0(h)6. Dwelling units in Climate Zones 6 and 7. Exception 2 to Section 150.0(h)6. Dwelling units with a conditioned floor area of 500 square feet or less in Climate Zones 3, 5 through 10, and 15.
13	Supplementary heating control configuration: See section 150.0(h)7. Heat pumps with supplementary heat, including, but not limited to, electric resistance heaters or gas furnace supplementary heating, shall comply with the following requirements: See section 150.0(h)7 for exceptions. A. Lock out supplementary heating above an outdoor air temperature of no greater than 35°F. There are additional thermostat requirements in section 150.0(i)2. B. The installer shall certify on the Certificate of Installation that the control configuration has been tested in accordance with the testing procedure found in the CF2R. C. The controls may allow supplementary heater operation above 35°F only during defrost; or when the user selects emergency operation.

<u>14</u>	<u>Sizing of electric resistance supplementary heat: See section 150.0(h)8.</u> <u>For heat pumps with electric resistance heating, the capacity of electric resistance heat shall not exceed the heat pump nominal cooling capacity (at 95°F ambient conditions) multiplied by 2.7 kW per ton, rounded up to the closest kW.</u>
<u>15</u>	<u>Capacity variation with third-party thermostats: See section 150.0(h)9</u> <u>Variable or multi-speed systems shall comply with the following requirements:</u> <u>A. The space conditioning system and thermostat together shall be capable of responding to heating and cooling loads by modulating system compressor speed, and meet thermostat requirements in section 150.0(i)2.</u>
Air Distribution System Ducts, Plenums and Fans	
<u>11</u> <u>16</u>	Insulation: The minimum duct insulation value is R-6 or ducts can be uninsulated if the duct system is located entirely in conditioned space. Note that higher values may be required by the prescriptive or performance requirements. See Section 150.0(m)1B for exceptions.
<u>12</u> <u>17</u>	Connections and Closures: All installed air-distribution system ducts and plenums must meet the requirements of CMC Sections 601.0, 602.0, 603.0, 604.0, 605.0 and ANSI/SMACNA-006-2006.
Heat Pump Thermostat	
<u>13</u> <u>18</u>	A thermostat shall be installed that meets the requirements of Section 110.2(b) and Section 110.2(c).
<u>14</u> <u>19</u>	The thermostat shall be installed in accordance with the manufacturers published installation specifications.
<u>15</u> <u>20</u>	First stage of heating shall be assigned to heat pump heating.
<u>16</u> <u>21</u>	Second stage back up heating shall be set to come on only when the indoor set temperature cannot be met.
<u>22</u>	<u>Setback thermostats: All heating or cooling systems, including heat pumps, not controlled by a central energy management control system (EMCS) shall have a setback thermostat, as specified in Section 110.2(c). See Section 150.0(i)1</u>
<u>23</u>	<u>Thermostats that are applied to heat pumps with supplemental heating: See Section 150.0(i)2</u> <u>The thermostats controlling heat pumps with electric resistance supplementary heat or gas furnace supplementary heat shall comply with the following requirements: See Section 150.0(i)2 for exceptions.</u> <u>A. The thermostat shall receive outdoor air temperature from an outdoor air temperature sensor or from an internet weather service.</u> <u>B. The thermostat shall display the outdoor air temperature.</u> <u>C. As described in 150.0(h)7, the thermostat and heat pump shall lock out supplementary heat when the outdoor air temperature is above 35°F.</u> <u>D. The thermostat shall have an indicator to notify when supplementary heat or emergency heat is in use.</u> <u>E. During defrost or when the user selects emergency heating, supplementary heat operation is permitted above 35°F.</u>
The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.	

P. Test of Defrost Delay Timer Setting (Section 150.0(h)6)

The installing contractor shall confirm that a heat pump's installer-adjustable Defrost Delay Timer Setting (if it exists) is set to no less than 90 minutes.

01	<u>Test Applicability. Select the statement describing test applicability for this project:</u> 6. <u>The test applies because the heat pump utilizes an installer adjustable Defrost Delay Timer Setting to control defrost and there are no exceptions.</u> 7. <u>The test does not apply because the heat pump does not utilize an installer-adjustable Defrost Delay Timer Setting to control defrost.</u> 8. <u>The test does not apply because Exception 1. Dwelling units in Climate Zones 6 and 7 applies.</u> 9. <u>The test does not apply because Exception 2. Dwelling units with a conditioned floor area of 500 square feet or less in Climate Zones 3, 5 through 10, and 15 applies.</u>	<<user selects from list: * 1 if test applies and no exceptions * 2 If test does not apply because no adjustable Defrost Delay Timer Setting * 3 If test does not apply because of Exception 1 * 4 If test does not apply because of Exception 2 >>
<<If P01 = 1. (Applies with no exceptions), then display fields 02-06 for completion Else If P01 = 2. (No adjustable timer setting), then only display the static text "This test in not applicable because there is no installer adjustable Defrost Delay Timer Setting to control defrost" Else If P01 = 3 (Exception 1) Then only display the static text "This test in not applicable because of Exception 1"; Else If P01 = 4 (Exception 2) Then only display the static text "This test in not applicable because of Exception 2"; >>		
02	<u>Recording Configuration of Controls. Specify the mechanism for setting the Defrost Delay Timer Setting (for example, the name of defrost delay timer setting in the thermostat setup, or the location and number of the specific dip switch, jumper, or dial that adjusts Defrost Delay timer).</u>	<<user Input: Text>>
03	<u>Record the heat pump's Maximum Available Defrost Delay Timer Setting (minutes).</u>	<< user Input: User Input: IntegerNonnegative >>
04	<u>Record where you set the Defrost Delay Timer Setting (fo example, the numeric timer setting, dip switch position, jumper configuration, or dial setting).</u>	<< user Input: Text>>
05	<u>Record where you set the Defrost Delay Timer Setting, in minutes.</u>	<< user Input: IntegerNonnegative>>
06	<u>Confirming Configuration of Controls. If possible, the Defrost Delay Timer Setting must be 90 minutes or greater. Confirm the Defrost Delay Timer Setting is at least 90 minutes.</u>	<< user selects from list: Yes, or No - Do Not Proceed>>

Q. Test of Supplementary Heating Lockout

The installing contractor shall confirm the heat pump or thermostat is configured to lock out supplementary heating anytime the outdoor air temperature is above 35°F.

01	<u>Test Applicability. Select the statement describing test applicability for this project:</u> 4. The test applies because the heating system is a heat pump with supplementary heating and there are no exceptions. 5. The test does not apply because the heating system does not include a heat pump with auxiliary heating. 6. The test does not apply because Exception 1. Heat pump being installed in a single family dwelling unit in Climate Zones 7 or 15. 10. The test does not apply because Exception 2 . Heat pump being installed in a single family dwelling unit with a conditioned floor area of 500 square feet or less.	<<user selects from list: * 1 if test applies and no exceptions * 2 If test does not apply because heating system does not include a heat pump with auxiliary heating * 3 If test does not apply because of Exception 1 * 4 If test does not apply because of Exception 2 >>
	<<If Q01 = 1. (Applies with no exceptions), then display fields 02-06 for completion Else If Q01 = 2. (the heating system does not include a heat pump with auxiliary heating), then only display the static text "This test in not applicable because there the heating system does not include a heat pump with auxiliary heating" Else If Q01 = 3 (Exception 1) Then only display the static text "This test in not applicable because of Exception 1"; Else If Q01 = 4 (Exception 2) Then only display the static text "This test in not applicable because of Exception 2"; >>	
02	If supplementary heating is electric resistance, what is its rated capacity (kW)?	<< user input, decimalnonnegative>>
03	If supplementary heating is gas, what is its rated input capacity (kBtu/hr)?	<< user input, numeric, xxxxx>>
04	Confirming Configuration of Controls. Specify the mechanism for locking out the supplementary heating (for example, the name of supplementary heating lockout setting in the thermostat setup, or the location and number of the specific dip switch, jumper, or dial that adjusts lockout temperature). If there is no mechanism to lock out supplementary heating above a temperature no greater than 35°F this test fails.	<< user Input: Text>>
05	Record supplementary heating lock-out setting (for example, the numeric thermostat lock-out setpoint, dip switch position, jumper configuration, or dial setting).	<< user input: Text>>
06	At what Outdoor Air Temperature (OAT) are the controls configured to begin locking out supplementary heating? If this number is above 35°F this test fails.	<< user entry: numeric, x.x degF; else if Q06 value > 35 degF, Do Not Proceed >>