

Central Fan Ventilation Cooling Systems (CFVCS)

CEC-CF2R-MCH-30-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

CERTIFICATE OF INSTALLATION

Note: This table completed by ECC Registry.

Project Name:	Enforcement Agency:
Dwelling Address:	Permit Number:
City and Zip Code:	Permit Application Date:

NOTE: When the Certificate of Compliance indicates a Central Fan Ventilation Cooling system (CFVCS) is installed, the following items must be verified.

A. Central Fan Ventilation Cooling System (VCS) Equipment Information

01	Space Conditioning System Identification or Name	
02	Space Conditioning System Location or Area Served	
03	Indoor Unit Name or Description of Area Served	
04	Central FanVCS Equipment - Manufacturer Name	
05	Central Fan VCS Equipment - Manufacturer Model #	
06	Central FanVCS Equipment - Fan Type Required	
07	Central FanVCS Equipment - Fan Type Installed	
08	Central FanVCS Equipment - Manufacturer Documentation Status	
09	Duct Leakage Verification Status	
10	Airflow Rate Verification Status	
11	Fan Efficacy Verification Status	
12	Compliance Statement:	

B. Additional Requirements

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.

01	When the Central Fan Ventilation Cooling system directs its relief airflow into the dwelling's attic, the attic vent free area shall be equal to or greater than 1 ft ² per 750 CFM of the system's rated Ventilation Cooling airflow.
02	Variable speed motor systems shall be capable of varying system airflow rate in a continuous range between full airflow rate (100%) and a minimum airflow rate of no more than 25% of the full airflow rate.
03	Central fan ventilation cooling system controls shall include proper installation of an indoor thermostat.
04	Central fan ventilation cooling system controls shall include installation of an outdoor temperature sensor to initiate or terminate ventilation cooling operation automatically in response to user preference or availability of ventilation cooling capacity of outside air.
05	Central fan ventilation cooling system controls shall include proper installation of an air handler temperature sensor, or damper end switches, or other control device(s) that ensure correct outdoor air damper position.
06	The central fan ventilation cooling system manufacturer shall provide detailed system operation documentation to the building owner that describes how to configure the system controls and operate the system to obtain the maximum energy savings benefit. The manufacturer's system operation documentation shall also describe how the system's control strategy is implemented; how the fan speed is controlled during ventilation cooling mode; and how ventilation cooling rates are determined. System target ventilation cooling rate calculations (if applicable) shall occur at time intervals of 24 hours or less to ensure the system responds correctly to changes in weather patterns.

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Single Family Compliance

January 2025

Central Fan Ventilation Cooling Systems (CFVCS)

CEC-CF2R-MCH-30-H

SAMPLE FORM – NOT VALID FOR SUBMISSION TO BUILDING DEPARTMENTS

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT

1. I certify that this Certificate of Installation documentation is accurate and complete.

Documentation Author Name:	Documentation Author Signature:
Documentation Author Company Name:	Date Signed:
Address:	CEA/ECC Certification Identification (if applicable):
City/State/Zip:	Phone:

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

1. The information provided on this Certificate of Installation is true and correct.
2. I am either: a) a responsible person eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction, or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Installation, and attest to the declarations in this statement, or b) I am an authorized representative of the responsible person and attest to the declarations in this statement on the responsible person's behalf.
3. The constructed or installed features, materials, components or manufactured devices (the installation) identified on this Certificate of Installation conforms to all applicable codes and regulations and the installation conforms to the requirements given on the Certificate of Compliance, plans, and specifications approved by the enforcement agency.
4. I will ensure that a registered copy of this Certificate of Installation shall be posted or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a registered copy of this Certificate of Installation is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Builder/Installer Name:	Responsible Builder/Installer Signature:	
Company Name: (Installing Subcontractor or General Contractor or Builder/Owner)	Position With Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed:
Third Party Quality Control Program (TPQCP) Status:	Name of TPQCP (if applicable):	

Registration Number:

Registration Date/Time:

ECC Provider:

CA Building Energy Efficiency Standards - 2025 Single Family Compliance

January 2025

CF2R-MCH-30-E User Instructions

Section A. Central Fan Ventilation Cooling System (VCS) Equipment Information

1. Enter the Central Fan Ventilation Cooling System (CFVCS) Name or identification tag to help identify this system from other systems in the house. This field is automatically filled in as referenced from the MCH-01 description for this system.
2. Enter the Location or Area Served by the Central FanVCS. This is a tag to distinguish this system from other systems in the house. This field is automatically filled in as referenced from the MCH-01 description for this system.
3. Indoor Unit Name: This field is filled out automatically. It is referenced from the CF2R-MCH-01, which must be completed prior to this document.
4. Enter the Central FanVCS Manufacturer Name.
5. Enter the Central FanVCS Manufacturer Model Number.
6. The Central FanVCS Fan Type Required is specified by the performance approach software. This field is filled in automatically as referenced from the CF1R.
7. Enter the Central FanVCS Fan Type Installed. The choices are “Fixed Flow” or “Variable Flow”. Variable fans receive more compliance credit. The installed fan type should match the fan type specified on the CF1R.
8. Installer must verify/confirm that the Central FanVCS Equipment is included in the Energy Commission listing of approved CFVCS devices and that the fan type, “Fixed” or “Variable”, matches what is shown on the list.
9. Compliance Credit for Central Fan VCS also requires that the system conforms to the maximum Duct Leakage verification requirements. This row automatically queries the project data to confirm that a MCH-20 has been registered indicating that the system passed the duct leakage criterion.
10. Compliance Credit for Central FanVCS also requires that the system pass the Airflow Rate requirements. This row automatically queries the project data to confirm that the applicable MCH-23 Airflow Rate verification has been registered indicating that the system passed.
11. Compliance Credit for Central FanVCS also requires that the system pass the Fan Efficacy requirements. This row automatically queries the project data to confirm that a MCH-22 Fan Efficacy verification has been registered indicating that the system passed.
12. Compliance Statement. The system must comply with all verification requirements in Section A in order to pass.

Section B. Additional Requirements

The System must comply with all of the additional requirements that are applicable in order to be in compliance with the Central Fan Ventilation Cooling System (CFVCS) compliance credit requirements.

1. This field must be a true statement for the system to comply.
2. This field must be a true statement (or not applicable) for the system to comply.
3. This field must be a true statement for the system to comply.
4. This field must be a true statement (or not applicable) for the system to comply.
5. This field must be a true statement (or not applicable) for the system to comply.
6. This field must be a true statement for the system to comply.

CERTIFICATE OF INSTALLATION – DATA FIELD DEFINITIONS AND CALCULATIONS	CF2R-MCH-30-H
Central Fan Ventilation Cooling Systems (VCS)	(Page 1 of 2)

NOTE: When the Certificate of Compliance indicates a Central Fan Ventilation Cooling system(CFVCS) is installed, the following items must be verified.

A. Central Fan Ventilation Cooling System (VCS) Equipment Information		
01	Space Conditioning System Identification or Name	<<auto filled text: referenced from MCH01>>
02	Space Conditioning System Location or Area Served	<<auto filled text: referenced from MCH01>>
03	Indoor Unit Name or Description of Area Served	<<auto filled text: referenced from MCH01>>
04	Central Fan VCS Equipment - Manufacturer Name	<< user input: text>>
05	Central Fan VCS Equipment - Manufacturer Model #	<< user input: text>>
06	Central Fan VCS Equipment - Fan Type Required	<<auto filled text: referenced from CF2R-MCH-01 B05, Central Fan Ventilation Cooling System Type. Allowable values are: **Fixed Flow **Variable Flow>>
07	Central Fan VCS Equipment - Fan Type Installed	<< if A06 = fixed flow, user select from list. allowable values are: **Fixed Flow **Variable Flow; Elseif A06 = variable flow, then value = variable flow>>
08	Central Fan VCS Equipment - Manufacturer Documentation Status	<<user select from list: ** Manufacturer system documentation meets the applicable requirements in section B item 06 on this document. ** Manufacturer system documentation does not meet the applicable requirements in section B item 06 on this document.>>
09	Duct Leakage Verification Status	<< calculated field: If this air system has a registered CF2R-MCH-20 that complies with the maximum duct leakage rate criteria on the CF1R, then result=System Complies with Duct Leakage Verification Requirements; else result=System Does not Comply. A registered CF2R-MCH-20 is required>>
10	Airflow Rate Verification Status	<< calculated field: For this air system, if variant = CF2R-MCH-23e, then if E03 = 'System ventilation airflow rate complies', result = 'System Complies with Airflow Verification Requirements' Elseif variant = CF2R-MCH-23f, then if F03 = 'System ventilation airflow rate complies', result = 'System Complies with Airflow Verification Requirements' Elseif, result = 'System Does Not Comply. A registered CF2R-MCH-23 is required'>>
11	Fan Efficacy Verification Status	<< calculated field: For this air system, if variant = CF2R-MCH-22c, then if D05 = 'System fan efficacy complies', result = 'System complies with fan efficacy verification requirements' Elseif variant = CF2R-MCH-22d, then if E05 = 'System fan efficacy complies', result = 'System complies with fan efficacy verification requirements' Elseif, result = 'System Does Not Comply. A registered CF2R-MCH-22 is required'>>
12	Compliance Statement:	<< calculated field: If A07=A06; and A08=Manufacturer system documentation meets the applicable requirements; and A09=System Complies; and A10=System Complies; and A11=System Complies; then display result = System Complies with Fan and Duct Verification Requirements; else display result=System does not Comply with Fan and Duct Verification Requirements>>

B. Additional Requirements

01	When the Central Fan Ventilation Cooling system directs its relief airflow into the dwelling's attic, the attic vent free area shall be equal to or greater than 1 ft ² per 750 CFM of the system's rated Ventilation Cooling airflow.
02	Variable speed motor systems shall be capable of varying system airflow rate in a continuous range between full airflow rate (100%) and a minimum airflow rate of no more than 25% of the full airflow rate.
03	Central fan ventilation cooling system controls shall include proper installation of an indoor thermostat.
04	Central fan ventilation cooling system controls shall include installation of an outdoor temperature sensor to initiate or terminate ventilation cooling operation automatically in response to user preference or availability of ventilation cooling capacity of outside air.
05	Central fan ventilation cooling system controls shall include proper installation of an air handler temperature sensor, or damper end switches, or other control device(s) that ensure correct outdoor air damper position.
06	The central fan ventilation cooling system manufacturer shall provide detailed system operation documentation to the building owner that describes how to configure the system controls and operate the system to obtain the maximum energy savings benefit. The manufacturer's system operation documentation shall also describe how the system's control strategy is implemented; how the fan speed is controlled during ventilation cooling mode; and how ventilation cooling rates are determined. System target ventilation cooling rate calculations (if applicable) shall occur at time intervals of 24 hours or less to ensure the system responds correctly to changes in weather patterns.

The responsible person's signature on this compliance document affirms that all applicable requirements in this table have been met.